Part - C

Annexures
to the Report
on the finances of the
Mysore city Improvement Trust Board.

B.

Statement showing the Works on which Sub-heads have exceeded.

Name of Work & Sub-head.	Estimate.		As Executed.	
	Quantity.	Cost.	Quantity.	Cost.
Forming Roads and Conservancy Lanes and Constructing Drains in Bamboo Bazar Street.				
Stone covering dressed and unforeseen items.	2344 S. ft. @8/as.	1,172/-	2862	1430-12-0.
		...	..	512-13-0.
Water Pipe connections.	Ls.	2,874/-		3292-0- 0
(2) Constructing Storm Water drain in Lakshmi Puram - Valley.				
Earth Excavation.	400. C. Yds.	100/-	572	142-13-0.
Chunam Mortar Concrete.	675 C. ft.	148/-	1540	336-13-0.
Size Stone in Chunam Mortar.	3150. C. ft.	1575/-	4087	2169-15-0.
Burnt Stones Bed Slabs.	1800 S. ft.	563/-	2715	848- 7 -0.
(3) Constructing a Road tunnel of 4 Vents across Mysore Manontody Road in Lakshmipuram Valley.				
Constructing a Tunnel.				
Earth-work Excavation.	243 C. yds.	61/-	288	90 - 0-0.
Burnt brick in Chunam Mortar	2253 C. ft.	634/-	2149	671- 9-0.
Raw stone covering slabs 9" thick.	688 S. ft.	516	672	546 - 0-0.
Surkhi Mortar Concrete.	...	...	524	139 - 3-0.
Ornamental Parapet Wall	66 R. ft.	198/-	63½	381 -0 -0.
Excavating & recovering old slabs.	135 S. ft.	8/-	253	31 -10-0.
Unestimated items.				164 - 1-0.
Earth-work Excavation.	4820 C. yds.	1205/-	4229.7	1514- 0-0.
Carting Earth.	1578 C. yds.	394/-	2526	742 -0 -0.
Unsanctioned Items.	...	...	...	327 -0 -0.
(4) Military Camping Ground				11958 -0-0.
(5) Laying out Chamundi Extension.				
Hard Rock removed by Chisel and Hammer.			327.85	656 -0 -0.
Blasting Rock.				338 -0 -0.
(Cement Concrete Drain) Earth-work Excavation.	2045	447/-	2377-2/3	5⅛ -0 -0.

Name of Work & Sub-head.	Estimate. Quantity.	Estimate. Cost.	As Executed. Quantity.	As Executed. Cost.
Constructing Road Tunnel and Storm Water Drain with rought stone.	No provision.			7885/-
Pay of Temporary Establishment.	----do---			97/-
Constructing Road Crossing.	----do---			1908/-
Constructing Storm water drain in Chamundi Extension on Manandwadi Road Circle.	----do---			2708/-
Diverting Bennehardanahalli feeder Channel Order laying out Chamundi Extension.				
Earth Work Excavation.	1633 C. Yds.	408/-	2152/-	807/-
Size Stone with ordinary Mortar.	12578 Yds.	6289/-	14804..	7416/-
Covering slabs 6" thick dressed and set in mortar.	225 S.Ft.	113/-	610.	366/-
Rough Stone Work.	..	..	22½	17/-
Removing & refixing Consigl Slabs.	..	..	93½	9/-
Unforeseen charges.	..	..	..	515/-
Filling Bennehardanahalli feeder Channel. under Chamundi Extension Estimate.				
Earth Work Excavation.	6252 C. Yds.	2344/-	13928	3051/-
Removing and Reconstructing rough Stone ⁄ revetment....	...	...	56	56/-
Carting raw slabs.	...	...	102	19/-
Filling Seenerkatte :-				
Cutting and Filling Earth.	4129	774/-	7137	1361/-
Expenditure incurred on laying Extension.	...	...	...	397/-
Cutting Grading and Froming - Conservancy.				
Burnt brick in Cement.	...	...	940	251/-
Cement plastering.	...	..	12.63	106/-
Contingencies.	...	860/-	..	977/-
(6) Improving the Railway Station Road :-				
Burnt slabs Stone, 1½" wide.	2447	2447/-	4159¾	4410/-
Constructing Shoulder Drains	969	303/-	...	815/-
Constructing Road Crossings.	...	...	...	1072/-
Carting filling earth.	...	...	269	101/-

Name of Work & Sub-head.	Estimate		As Executed.	
	Quantity.	Cost.	Quantity.	Cost.
Railing Stones.	...	...	...	338/-
Carting and Consolidating Gravel.	...	...	4334	90/-
(7) Laying Pipe Sewers in No.11, Drares.				
Repairing Storm water drain at the Crossings.	...	...	...	666/-
Removing the excavated earth.	...	...	...	295/-
(8) Extending Main outfall Works.				
Constructing an armoured concrete Septic Tank.	...	26,917/-	...	30217/-
Compensation for acquisition of ~~xxxx~~ Lands.	....	18,300/-	...	28811/-
Removing Silt from the Septic Tank.	....	...	...	416/-
Repairing the Drainage Ovoid sewer.	...	..	...	218/-
Constructing Manhole at Septic Tank.	...	...	..	504/-
Pay of Temporary Establishment.	...	...	..	396/-
Earth work excavation and spreading earth...	..	...	2530 C. Yds.	708/-

Construction of New Municipal Office Building.

Sub Head	Estimate.		As executed.	
Earth work excavation	2869 Cyds. at 4 As.	717/-	4,206	1,355-12-0
Size stone in mortar for foundation	14284 Cft. 25356	Nil	(vide remarks in the bo of the report)	
Size stone in mortar foundation	28367 Cft at 8 As.	13184/-	58338-52	27,566-10-6
do basement	18517 at 9 As.	10415/-	2579	1,934- 4-0
Burnt stone slabs dress for basement	1970 Sq.Ft. at	2694/-	2310¾	4,915- 0-0
do 6" thick for steps	1198 Sq.Ft. at 1-2-0	1348/-	1460	1,609-12-0
Arch work with wire-cut bricks in mortar	4109 Cft. at 15 As.	3852/-	11302	9,386-10-0
Flooring with Kadapa slabs over 3" concrete	502.9 Sqrs. ...	1760/-	94.10	2,458-14-0
Wirecut bricks in cement for backing over outer basement	153 Cft. at Re.1	153/-	747	1,874- 8-0
Constructing in wire-cut bricks eave towers			574	430- 8-0
Constructing and dismantling burnt brick in mortar. Fixing door frames in portion walls-arch work			158	60- 1-0
			122	114- 6-0

Laying out Narasimharaja Mohalla.

The following sub heads have exceeded the estimates:-

Details	As per estimate	As executed.
	Rs	Rs
Cutting and forming roads and conservancy	14,897	17,165
Lanes ...		
Acquisition of lands	9,000	19,166
Metalling the roads	-	977
Compensation ...	-	227

Laying pipe sewers in No.3 Drainage area Part II.

	Estimate	Expenditure
Cost of cement ...		643- 8- 0
Constructing flush tanks underground ... 14 at Rs135-0-0	Rs1,890/-	2282- 8- 3
Cost of removing pipes from the existing main and sub mains ...	6,223/-	7360-12- 1
Contingencies ...	5,928/-	8760-15- 8
Value of cement charged to work (wrongly entered as credited to works) ...	..	214- 5- 0
Giving connections to Bangalows in Kelwal Road ...	..	3410- 3-10
Painting iron materials	..	89- 7- 0
Repairs to Pipe Depot	..	174- 7- 0

Laying pipe sewers in No.IV Drainage Area.

		As executed
1. Constructing shed for pipe depot	...	459-13- 2
2. Cost of painting iron materials	...	1,156- 5-10
3. Ordinary soil 11200 Cyds.	...	1,171-11- 0
4. Gravel and Manure. 2618-53 Cyds.	...	6,030- 1- 0
5. Soft rock 8184 and 2/3 Cyds	...	4,196-11- 0
6. Part value of cement bags given credit to the contractors by debit to work as approved by the Board.	...	3,383- 2- 8
7. Blasting ...	....	238- 8- 8
8. Removing and refilling earth by head loads in narrow lanes 186	...	309-10- 0
9. Very hard stone removed by chisel 670 & 2/3		1,804- 8- 0
10 Carting materials from Karohatty	...	522-14- 8
11 Unsanctioned items	...	1,541- 9- 9
12 Cost of cement bags	...	1,206-12- 0
13 Improving the bed belonging to the Trust Board (?) for flooring cement.		22-12- 0
14 Costs 4" flushing tank 5670	...	5,768-15- 6
15 Deduction on account of two per cent less than the estimated rate	...	— 1,875-11- 8

Extending Lakshmipuram Extension - Estimate ₹ 46,744

The C Register has not been posted correctly. No charge is shown under acquisition although properties have been acquired and paid for.

The following sub-heads have exceeded the estimates.

Sub head.	As per Estimate	As per execution
1. Unsanctioned items		391 13 0
2. Earth work cutting and carting including filling & forming	3,951- 0- 0 (9,031 C.Yds)	4,637 14 0 (12,322 C.Yds)
3. Carting the excavated earth ...		20 12 0 (83 C.yds)
4. Earth cutting and opening drains ...		12 12 0 (68 C.yds)
5. Earth excavation and filling ...		32 0 0 (121 C.yds)
6. Contingencies Lumpsum	209 0 0	514 11 0
7. Hard rock ...		532 10 0
8. Soft Rock ...		235 8 0
9. Constructing storm water drain	3,000 . 0 0	3,554 0 0

Repairing Roads in New Idga Extension

Details	As per estimate		As executed
Earth works cutting carrying by head loads & filling hollow pits 722 C.yds	226 0 0	4442½ C.Yds	2,095 5 0
Removing stone boulders lumpsum	30 0 0		127 3 0
Forming roads 9860 C.yds	104 0 0	10537 "	198 12 0
Contingencies Lumpsum	28 0 0		133 1 0
Watering Roads			69 9 0
			52 15 0

Laying pipe sewers in No.V. Drainage area

Details	Estimate	Expenditure
		Rs a. p.
1. Constructing flush tanks with 4" syphons	13 @ 165/ each Rs 2,145	17. 2,582-11- 5
2. Unsanctioned items		730- 2- 0
3. Cost of removing mains and submains etc in the existing mains etc.	3,895	4,642-14-10
4. Value of cement, credited to contractor's accounts by debit to works ...		442- 7-10
5. Filling foundation with rough stone in sand.		124-14- 0
6. Surkhi Morter concrete 7" pipes ...		206-14- 0
7. Opening out a new road in Weavers Lines		691-12- 4
8. Cost of cement		247- 8- 0

Laying pipe sewers Nazarabad Drainage area.

	Quantity	Cost
Hard rocks removed by chisel	43.06	Rs 86- 2- 0
Flushing tanks ...	2	442- 7- 6
Earth carted from the land and refilling ...	286	14-12- 0
Surki concrete ...		219-11- 0

~~Statement A.~~

Details.	Date of sanction.	Estimate.	Expenditure to end of June 1924.	Balance required.	Date of last outlay.	Remarks.
1	2	3	4	5	6	7
1. Acquisition of properties & other improvements in Krishnaraj Mohalla Part I.	WAD I 684 dated 23-3-1922.	1,43,429	1,04,587		June 1924.	
2. Do. Part II.	Do.	1,45,511	84,735		Do.	
3. Do. Fort & Krishnaraja Do.	Do.	3,19,550	1,17,519		Do.	
4. Do. Nazarbad Mohalla.	Do.	2,24,706	48,861		Do.	
5. Do. Chamaraj Mohalla.	Do.	1,67,729	1,33,291		Do.	
5.A Do. Devaraja Mohalla	Do.	4,20,985	68,587		Do.	
6. Do. Chamundy Extension.	Do.	4,469 (1 2 0)	5,639			
7. Further improvements in Fort.	7786-9/M1.24-15-135 dated 29-5-18.	11,59,800	8,75,628 11,765		Do.	
8. Acquisition of properties in Kurubarhally village.	10283-4/L.E.24-16-27 dated 13-2-19.	1,49,000	20,684		December 22.	
9. Do. & further improvements in No. III drainage area.	4617-9/M1.100-14-dated 11-11-14.	~~1,762~~			since included in Devaraja Mohalla	
		27,36,299	14,72,296			

Acquisition & demolition of properties in connection with the improvement of Devaraj Market, Square.	1251-2/M1.24-16-8 dated 12th August 1916.	2,96,400			
11. Acquisition of properties in Lashkar Mohallah Mandi Mohalla.	WAD I.684 dated 23-9-1922.	4,71,005	70,872 38,144	June 1924.	
12. Acquisition of properties operated upon by the Trust Board-(outside the fore.	161/LF.75-03 dated 9-7-04.	37,130 (8 300)	40,062	May 1914	Stated to have been included in a bigger estimate.
13. Acquisition of properties in Idga Extension.	7777-0/M1.23-19-38 dated 13-1-1920.	13,979	8,060	May 1922.	
14. Acquisition of properties to the east of Sitavilas Tope at Mysore.		6,000	293	Nov.1914	
15. Widening the lanes behind Lansdowne Bazaar.		25,990			
Drainage works-					
1. Laying pipe sewers in No. II drainage area.	3187-9/M1.24-10-175 dated 29-6-16.	4,30,015	83,238	June 1924.	
2. Do. III drainage area.	471-3/M1.21-16-182 dated 6-7-1916.	1,13,128	90,723	Do.	
3. Do. III & II Do.	2262-5/M1.70-12-18 dated 11-9-12	1,24,497	99,429	Do.	
4. Do. IV Do.	12944-6/M1.50-13-20 dated 20-6-16.	3,64,410	3,00,665	Do.	
5. Do. V Do.	2783-5/M1.24-16-28 dated 16-11-16.	1,55,810	75,987	Do.	
6. Do. Nazarbad.	471-3/M1.21-16-182 dated 6-7-16.	1,06,176	64,758	Do.	
7. Do. Ittigegud .	Do.	56,360	40,350	Do.	
8. Constructing storm water drain					

8.	in Curzon park in front of Electrical office. Replastering surki concrete	2020-2/M1.21-19-4 dated 7-5-1919.	17,187	11,753	June 1924
9.	Drains in No.II drainage area.	L.3102-84/M1.34-23-20 dated 10-4-24.	45,000	1,082	Do.
10.	Improving of storm water drain in No.V drainage area. Estimate for draining the area between Cauvery and Lakshmipuram	1187-9/M1.23-17-62 dated 18.7.18.	6,380	2,350	Do.
11.	Lakshmipuram valley. Revised estimate for constructing storm water drain along northern boundary in No.V drainage area.	R.E.2263-55/M1. 34-23-3 dated 20-9-1923.	13,750	6,974	Do.
12.	Laying a portion of storm water drain of No.IV drainage area.	3105-6/M1.44-21-4 dated 25.11.21. 4016-6/M1.76-[illegible]	12,446		
13.	Constructing outfall works .	12-5 dated 4.12.12	1,04,723	1,02,139	Do.
14.	Laying pipe line from upper Residency to Nazarbad high road.	7.11.1910	2,252	(Separate pipe line not included in [illegible] Drainage Area)	
15.	Giving sewage connections to a few bungalows in Yelewal Road.	7917-9/M1.50-13-23 dated 17-2-14.	5,435	(No. IV Drainage Area Part II)	
16.	Sanitary improvements of the remaining blocks of No.III drainage area. Supply to Chamarajendra Technical Institute	5950-3/M1.229-07 dated 20.12.07	~~2,75,555~~ 3,703 → 82,800	50,382	Requisition (Drainage Works) June 13. Sanitary improvements Drainage Area
17.	Constructing model sanitary school buildings.	5011-5/M1.211-11-11 dated 31-10-13	9,800		(To be executed by the Municipality)
18.	Laying pipe sewers in a portion of No.V drainage area.	6869-71/M1.51-14-44 dated 12-5-15	5,604	4690	
19.	Laying pipe sewers for connecting sewerage from the Chamarajendra Technical Institute No.II drainage area.	8975-7/M1.51-14-54 dated 9-6-1915.	2,678	1967	—
20.	Laying out sewage farm with distributory channels.	10008-10/M1.51-19 81 dated 10.6.15.	41,480	25,850	June 1924.

Drainage works in remaining blocks ✱.
of No drainage area.

353418 297197

21. Covering drains in Bidadigurukar Devanna's street.	3092-4/M1.51-14 dated 13-10-14	2,330			
22. Scheme for the further improvements of Block 34.	253-5/37-14-64 dated 13-7-15.				Included in acquisition of properties in Kandi & Lashker mohallas.
23. Constructing storm water drain along the Sayaji Rao road in front of Ramumiah's School.	2826-7/M1.23-17D. 21--11-1917.	3,525			
24. Paving the bed of storm water drain near the Hardinge Circle.	1775-7/M1.24-15-122 dated 7-9-1916.	10,106	9,410	November 1922.	
25. Constructing storm water drain at the junction of Viceroy & Yelwal Road.	6585-7/M1.20.19-33 dated 6th Feb.20.	3,206	1,323	Do.	
25. Constructing drain on either side of the Government House north gate & reconstructing a portion of the compound wall of the Government House.	K.5122-3/M1.21-19-3 dated 11-2-1920.	2,953			This estimate stated to have been worked out.
27. Diverting the storm water drains in Travelling bungalow road.	K.5975-6/M1.44-20-24 dated 14-2-1921.	2,155	1,894	Oct.1922.	
28. Do Towers Lines.	9269/M1.44-20-26 dated 23-2-1921.	1,272			
29. Constructing a rough stone storm water drain near Hayath's Mosque.	T.B.Resolution No. 4 dated 9.6.1923.	532	388	Dec.1923.	
30. Repairing the storm water drain in No.IV drainage area.	R.330-2/M1. 21-19-51 dated 8-7-1920.	1,128	926	June 23.	
31. Constructing storm water drain in Wellington Lodge compound.	3421-2/M1.23-17-20 dated 28-12-17.	9,800	7,796	Nov.1922.	
32. Constructing cement concrete drain in B.ock Nos.21 & 22.	Trust Board Resolution II 3.9.1921.	706	682	Feb.1922.	
		37713	22419		

1.	Improvements of Devaraj Market.	1296-5/M1.23-17-4 dated 27-5-17	1,23,500	81,418	Nov.1923.
2.	Improving the square at the northwest corner of the Lower Residency.	221-5 dated 12-7-15.	5,500	3,632	June 1924.
3.	Levelling the undulations at the Irangere entrance.	2409-10/M1.24-15-25 dated 19-10-16	700	Taluk Engineer's file	
4.	Opening out the girdle road round the Mysore City.	1652-4/M1.24-15-12 dated 30-5-16	52,845		
5.	Constructing new buildings round the Devaraj Market Square.	8052-4/M1.24-16-62 dated 27-5-17.	1,10,500		
6.	Filling Bennehardanally feeder and draining the Lakshmipuram Valley.	30.5.17	~~81,000~~	1,070	Oct.20. (Not launched) in lieu of the estimate sig for Rs 6360 + 13,750 are launched)
7.	~~Improving the Mandi Market.~~	~~10.11.17~~	~~15,000~~		
8.	Improving the Subrayanakere.	1866-7/M1.24-16-5 1-5-1918.	14,425	6,513	Aug.1922.
9.	Improving Dewoodkhan Amildar street.	2644-5/M1.24-16-9 17-5-18.	7,546	5,216	July 1921
10.	Constructing rubble masonry, compound wall for enclosing the Doddakere margin.	4-12-16	5,177		
11.	Improving Irangere entrance to the Mysore City.	R.2547-9/M1.21-19-1 dated 20-5-19.	19,764	7,382	Feb 1924.
12.	Improving Doddakere tank cross road.	R.1743-5/M1.24-16-67 dated 1-5-19.	11,540		
13.	Extending the Sayaji Rao Road from the Lecki Gate.	4646-5/M1.21-10-16 dated 27-10-16.	16,620	7,793	June 24.
14.	Improving the junction of the Viceroy -Yelwal Roads.	5031-3/M1.25-19 dated 1-11-19	3,846	995	Dec.1921.
15.	Removing silt from Bennehurdana -lly feeder channel.	R.13444/M1.21-19-3 1-5-1920	905	694	Oct.1920.
			3,73,468	1,14,853	

16.	Forming foot paths on the Trust Board Road.	12228-9/M1.21-15 45 dated 19-4-20.	7,140	2,773	April 1924.
17.	Removing silt from Septic tank.	11712/M1.21 19-41 dated 7-4-1920.	964	25	April 1920 — The work has been executed. The Chief Engineers proposal under some other file
18.	Levelling a portion of Jeevan Rao Tank bed.	R.6545-7/25-19-23 dated 3-1-1921	4,000	1,575	Aug.1922
19.	Improving Kannegowdankoppal.	R.6217-8/M1.21-19-7 dated 24.11.1920	11,065	2,374	Apr.1924
20.	Laying out Chamundi Extension.	7322-5/M1.24-15-76 dated 30-3-1916.	1,12,348	1,07,410	June 1924
21.	Layingout the grounds near the Bamboo Bazaar.	16080-83-146-16-5 dated 16-6-1919	15,190	11,263	Nov.1922
22.	Laying out Narasimharaj Mohalla.	14259-92/M1.112-16-3 dated 9-5-19.	1,60,635	92,658	June 1924
23.	Laying out Lakshmipuram Exten.	16080-83/M1.146-16-5 dated 16-6-19.	46,744	21,769	Do.
24.	Do. Vani Vilas Extension.	2414-7/M1.52-17 dated 2-11-17.	2,63,158	62,386	Do.
25.	Do. Military Camping ground.		[illegible]	11,958	Not sanctioned
26.	Dismantling the Rampart wall opposite to Palace.	9381-3/M1.51-14-49 dated 25-4-15.	5,292	4,372	May 1923 —
27.	Improvements to the Railway Station road.	66545-7/M1.24-16-20 dated 24-6-1919 & R.2728-30/M1.44-20-5 dated 23-8-20.	16,703	13099	March 23
28.	Improving Eydergunta Road.	11375-6/M1.23-19-71 dated 20-3-1920 & 5180-1/M1.25-19-3 dated 15-10-20.	10,259 (4,975) Revised new 9	8,512	Oct.1923
29.	Constructing a road tunnel across the Lysore Lantarady Road.	R.7347/M1.44-20-15 21-12-20	8,458	7,389	Aug.1923

30.	Further improvements to Sayaji Rao Road.	R.7366 /M1.2-20-25 dated 16-6-1921	16,673		
31.	Improving Nazarbad Circle.	R.6138-9/M1.44-20-22 dated 20.1.1921.	1,856	1,433	Sept. 22.
32.	Forming a footpath opposite to Wellington Lodge.	6126/M1.44-20-12 dated 22-11-1920.	646	237	June 1922
33.	Lowering the grounds to the west of Purniah's Nalla.	L.1202-3/M1.44-20 38 dated 31-6121.	6,000	4,956	April 24.
34.	~~Deviating the Mysore-Hemantegy Road.~~	~~3276-761-24-21.~~ 592 dated 13.12.21.	[illegible]		Deposit- Contribution Work
35.	Constructing new Municipal Office building.	L.1941-9/M1.62-23- dated 7.9.23	3,02,800	1,66,627	June 24.
36.	Raising the cill and vents of Pleasure Palace road culvert.	7691-3/M1.34-23-20 dated 26-3-24.	4,850		
37.	Cutting carting and filling earth for the continuation of Krishnaraj Road.	T.B.Resolution No.XI of 30.4.24.	2,440	802	Do.
38.	Filling a portion of Purniah's Nalla.	4902-4/M1.12-17-65 dated 27-9-18.	26,855	27,074	Jany 24. Excess.
39.	Constructing a compound wall along Lakshmivilas Road-to the south of Jagammohan Palace.	Trust Board Resolution No.XI of 30-4-24.	2,415	2,376	June 24.
40.	Constructing a tunnel across Prince of wales road.	6561-3/M1.44-20-13 dated 2.12.20.	2,117	625	Oct.20
41.	Constructing Model Houses.	7045-1 dated 15.6 18.	35,412	19,363	Feb.20.
42.	Lowering the waste weir of Karanji Tank.	T.B.Resolution of 9.6.1923.	439	439	Aug.1919.
43.	Completing the works near Karanji Tank.	13377-8/M1.23-17 21-4-1919	6,362	111	Aug.1920.
			4,10,865	2,24,073	

29.	Further improvements to Sayaji Rao Road.	R.7986 /M1.2-20-26 dated 16-6-1921	15,873		[illegible]
31.	Improving Nazarbad Circle.	R.8138-9/M1.44-20-22 dated 20.1.1921.	1,856	1,433	Sept.22.
32.	Forming a footpath opposite to Wellington Lodge.	6126/M1.44-20-12 dated 22-11-1920.	646	237	June 1922
33.	Lowering the grounds to the west of Purniah's Nalla.	L.1202-3/M1.44-20 38 dated 31-8121.	5,000	4,956	April 24
34.	~~Deviating the Mysore Monastedy Road.~~	~~3276-761-24-21-~~ 592 dated 13.12.21.	[illegible]		Deposit Contribution Work [illegible]
35.	Constructing new Municipal Office building.	L.1941-9/M1.62-23- dated 7.9.23	3,02,800	1,66,627	June 24.
36.	Raising the cill and vents of Pleasure Palace road culvert.	7691-3/M1.34-23-20 dated 26-3-24.	4,850		[illegible]
37.	Cutting carting and filling earth for the continuation of Krishnaraj Road.	T.B.Resolution No.XI of 30.4.24.	2,440	802	Do.
38.	Filling a portion of Purniah's Nalla.	4902-4/M1.12-17-65 dated 27-9-18.	26,855	27,074	Jany 24. Excess.
39.	Constructing a compound wall along Lakshmivilas Road-to the south of Jagammohan Palace.	Trust Board Resolution No.XI of 30-4-24.	2,415	2,375	June 24.
40.	Constructing a tunnel across Prince of wales road.	6561-3/M1.44-20-13 dated 2.12.20.	2,117	625	Oct.20 [illegible]
41.	Constructing Model Houses.	7045-1 dated 15.6 18.	35,412	19,363	Feb.20. [illegible] Excess
42.	Lowering the waste weir of Karanji Tank.	T.B.Resolution of 9.6.1923.	439	439	Aug.1919.
43.	Completing the works near Karanji Tank.	13377-8/M1.23-17 21-4-1919	5,362	111	Aug.1920.
			4,10,865	2,24,073	

44	Improving the junction of the Church Road, and the Railway Station road.	715-7/M1.23-17-3 dated 7-8-17.	768	405	Aug.1921.	
45.	Improving a foot path opposite the wellington Lodge.	R.6125/M2.44-20-12 dated 22-11-20	646			
45.	Formation of avenue nursery.	T.B.Resolution XIX of 4.9.20	1,490	157	Feb.1921	
46.	Filling in the fort eastern ditch at Mysore.	562/3577 of 3.5.1913.	3,000	2,704	Feb 15	Completed.
47.	Constructing a cross road from Tank bund to Thiddiyagal.	Trust Board Resolution 28-4-1909	1,600	1,190	June 1916	
48.	Eastern rampart wall.					
48.	Diverting the Doddakere feeder channel the Kuppanna garden and improving the eastern gate of Curzon Park at Mysore.	Revised estim.to. 5677-9/M1.31-14-19 dated 26.2.15.	24,429	27,854	Sept.16	Completed.
49.	Laying out cast iron water mains to Chamundi Extension.	1481-3/M1.24-16-25 dated.6-9-17	41,217			
50.	Giving water supply connections to the flushing tanks and latrines.	1435-37-7727-31 dated 27-6-18	37,505			
51.	Laying 1½" galvanised submain along the conservancy lane inside the wellington lodge.	6363-4/M1.24-16-27 dated 25-11-18.	1,474			
			83100	3267		

Sr A:

Ind 68 79 29 33.21.49

Said to have been Completed.

Statement B.

Statement showing the works executed from 1903 to - 1904 by the City Improvement Trust Board, Mysore.

Details.	Estimate Rs	Expenditure- Rs	Excess un-sanction-ed.	Remarks(Please state whether C.R. has been sent).
1	2	3	4	5
1. Obtaining furniture for Chairman's Office.	869	866		
2. Purchasing two Oil Engines.	7,000	7,011		
3. Do. p furniture.	2,202	2,186		
4. Construction of experimental houses in Jalapuri Extension.	9,139	6,436		
5. Do. Idga Extension.	15,691	16,071		
6. Purchasing tools etc.	567	481		
7. Type-writing machine.	400	375		
8. Sanitary improvements to Idga Extension.	13,441	13,030		
9. Formation of new Dod Holagere.	49,271	54,496		
10. Sanitary Improvements of Nazarbad.	71,202 O.E. 82,293 R.E. 21,660 Spl.	1,05,855		
11. Do No.I Drainage area.	1,39,029	1,37,666		
12. Do Ittigegud.	65,636	65,650		
13. Do Jalapuri Extension.	17,694	17,615		
	4,93294	4,27943		

14. Purchasing surveying and Mathematical instruments.	1,500	1,549
15. Acquisition of present Doddaholagere for the construction of Quarters for Palace servants.	1, 36,793	1,17,215
16. Supplying water to new Doddaholagere.	8,572	8,282
17. Sanitary Improvements of No.II Drainage Area.	5, 43,319	5,30,378
18. Supplying water to Jalapuri Extension.	1,483	1,434
19. Laying a pipe line to Idga Extension.	750	746
20. Surveying the Town of Mysore.	1,200	560
21. Filling in of the northern arm of the Doddakere and running a road across it from Ittigegud.	42,672	40,993
22. Laying Double stoneware tested drain pipes.	1,17,282	1,15,396
23. Drainage and other works of Weavers lines.	6,000	6,546
05-06.		
24. Supplying water to the Idga Extension.	12,000	10,801
25. Prepared Models for the Mysore Town.	500	396
26. New Idga Extension.	54,490	44,314
27. Drainage of Government House -	2,336	3,632
28. Drainage and other works in Block Nos.92 & 93.	6,132 851 254	7,031
29. Constructing a covered septic tank in No.5 drainage area.	3,750	3,506
30. Sanitary improvements of No.III Drainage area.	1,69,000	1,43,348
31. Countergrading Puniah's Nala.	7,470	7,195
32. Cutting and forming roads and conservancy lanes in Chamrajpet	8,709	8,939
	11470613	15 54 26

33.	Exhibiting sanitary exhibits at the Industrial Exhibition.	500	525
34.	Laying cast iron pipes to supply water to Chatnahalli Extn.	8,351	8,351
35.	Table pattern cement testing machine.	500	644
36.	Acquisition in fort in connection withsanitary improvements.	6,12,620	5,97,182
37.	Arching over Col. Purchases drain.	6,990	7,008
38.	Cost of constructing drainage works in Lakshmipuram Extn.	17,135	17,684
39.	Countergrading purniah's Kala from rampart wall road crossing to water stagnate - 1909-1910	4,078	3,339
40.	Constructing a cross road from Tank bund to Diddibagal Eastern Rampart wall.	1,660	1,190
41.	Duplicating the tunnel across Statue Square in Curzon Park.	5,375	5,273
42.	Laying pipe sewer from Palace stables through Zoo garden to Ittigegud main.	3,704	3,626
43.	Laying stone-ware pipes for connecting upper Residency & renewing the section of pipes in main sewer in Nazarbad area.	6,155	4,431
44.	Lowering the grade and changing the section of pipe sewer in Ittigegudmain.	2,429	2,223
45.	Filling a silt trap and constructing drain near the temple of Sitaramadevaru.	15	13
46.	Constructing a compound wall around the pipe depot near Bamboo Bazaar.	460	455
47.	Removing the earth over the portion of the arch over Col. Purchases drain.	103	265

67 0376 652609

1912-1913

48.	Improving the storm water drain in No.IV drainage area.	27,713	28,186
49.	Estimate for maintenance & repairs .	1,050	1,027
50.	Constructing box drains along pleasure Palace & Mummoowara temple roads.	3,661	3,005
51.	Laying pipe sewers ina portion of Lakshmipuram Extension.	3,606	3,357
52.	Filling in the western portion of the northern arm of Doddkere.	24,510 4,086	25,704
53.	Clearing rank vegetations & repairs to Fort rampart wall.	1,537	1,122
54.	Estimate for relaying the 4" sub main by 7" to lead off the sewage of Government House.	3,400	3,119
55.	Estimate for laying a sewerage pipe line to tap the sewerage of Motor garage Block 38 Nazarbad area.	612	409
56.	Purchase of Body Guard lines.	30,000	30,000
57.	Laying people sewers in Bazaar street.	1,806	1,583
58.	Improving the junction formed by the church Nazarbad & Tank bund road.	265	237
59.	Lowering and improving of the Doddakere tank bund road.	10,993 2,200	13,912
60.	Constructing two at the Erangere entrance to the Mysore City.	3,672	3,479
61.	Constructing an ornamental parapet wall in front of Zoo for forming a platform.	1,310	1,312
62.	Formations of triangular plots round the Statue Square.	1,340	1,290
63.	Pointing all round the exterior of the Fort rampart wall.	2,460	1,365
64.	Repairs and maintenance	2,192	1,791
		12423	12376

65. Improving the Karanji Tank.	11,352	11,379
66. Filling in eastern fort ditch.	27,940	27,954
67. Removing and refixing the railing stones and rails on the railway station and Viceroy roads.	1,020	1,001
68. Levelling the un even grounds of the entrance of the Mysore City near Krangere gate.	250	250
69. Tidying the Devaraj Rao tank bund and improving the junction of Railway station & Viceroy roads.	700	687
70. Estimate for the removal of plants on the Fort wall.	750	450
71. Widening the foot paths in Sayaji Rao road.	1,500	1,501
72. Forming road in front of Jagunmohan Palace and constructing a storm water drain and for erecting the Platform.	2,356 852	3,317
73. Cutting and grading roads and conservancy lanes and for laying pipe sewers in Bakshi Nanjaraj Urs Mango garden.	12,646	10,519
74. Constructing a new Health Camp at Chattanally.		9,200
1915-1916.		
75. Constructing Health camp sheds on the Krishnarajpet road.	3,830	4,232
76. Improving the junction of Dharaj road and Doddakere tank bund roads.	4,869	4,243
77. Marking out Alhalli extension.	940	933
78. Estimate for improving the Kanjungud road.	5,300	5,389
79. Constructing face walls at the entrance to the high cuttings.	1,600	1,000
80. Repairs and maintenance -14-15. Do. 15-16.	2,952 3,076	3,478 3,314
81. Levelling the new road in the Fort from the newly constructed	632	913

(cont'd)

83. Improving the junction to the north of the Town Hall.	4,914	4,663
84. Erecting a compound wall to the cremation ground in front of Madhuvana.	1,337	1,481
85. Improvements to Jeevan Rao's tank bed.	5,800	5,925
86. Improving the fort rampart wall at the Erangere entrance.	3,000	2,906
87. Filling large gaps in the masonry parapet wall of the fort at Mysore.	2,000	1,800
87A. Constructing circular parapet walls with the Cast iron gratings at the junction of Chamaraj and Viceroy roads.	1,370	1,124
88. Reducting the width of Chamaraj Road and shifting Electric posts and line.	2,706	1,505
89. Openingout a new road to the south of masonic lodge.	3,283	3,323
90. Constructing two cresents to the east of Jagenmohan Palace.	642	420
91. Cutting & clearing scrub jungle and destroying trees etc., around the Fort rampart wall.	1,537	1,122
92. Laying out Almahally Extension.	940	953
93. Forming roads at the Fort south gate.	1,420	1,299
94. Improving and realigning the foot path on Sayaji Rao road in front of Motbikhana.	2,392	2,523
95. Fixing kerb stones near memorial fountain.	570	526
96. Removing of plants on the Fort rampart wall	516	215
97. Putting kerb stones on either side of the road newly opened	3,450	2,100
98. Repairs and maintenance works 16-17.	3,500	6,752
98. Improving and a portion of the Dodkere feeder channel on the Chamaraja Road in front of the new Girls School.	6,256	1,339
100. Constructing 3 Godad buildings.	2,040	2,058
	54873	57.02.5

101.	Diverting the storm water at Statue Square.	410.	351
102.	Improving the storm water drain on the Old Idga road of Nazarbad Mohalla.	973	760
103.	Draining the marsh below the Kukkarahalli tank.	13,626	13,452
104.	Constructing storm water drain along Sayaji Rao Road to the east of Devaraj Market.	3,544	3,311
105.	Putting a compound wall to the Hindu Burial ground.	1,420	1,336
106.	Linking up the Nazarbad storm water drain with the main storm water drain of Nos.II & III drainage area.	3,090	3,051
107.	Repairs and maintenance for the year 1917-18.	3,960	2,089
108.	Repairing Narasimharaja Boulevard.	2,070	3,419
109.	Constructing shoulder drains and road crossings along the Narasimharaja Boulevard road.	1,589	1,745
110.	Completing the improvement effected at the junction of the Railway station & Viceroy Roads.	11,941	15,303
111.	Laying pipe sewers behind Nagarkhana in Fort.	1,568	9932
112.	Opening a new road from the Anjaneyaswami Temple to the Lakshmi Narayanaswami Temple in the Fort south gate.	903	1,104
113.	Forming and metalling new road deviation between Karanji Tank bund and Race Course road.	1,222	1,133
114.	Constructing Japanese bridges and forming foot paths across Doddere Island.	2,730	2,944
115.	Estimate for remetalling the Narasimharaja Boulevard road.	2,564	2,564
116.	Dismantling the Fort Rampart wall and improving it.	1,715	1,341
117.	Diverting the tail end of the south feeder channel of the Karanji Tank.	10,925	9,752
118.	Forming the bed of storm water drain in No.[illegible] area.	24,450	21,442

How can these be debated to to Trust Board.

119. Constructing arched gateway for the south west Siddhapal of the Fort at Mysore.	4,287	7,519	
120. Repairs and maintenance works-18-19.	3,000 3,960	6,646	
121. Constructing wooden tree guards along Sayaji rao Road.	1,998	1,153	main of avenues.
122. Levelling a portion of the grounds [illegible] to the west of Zoo gardens and removing also hedges from north-east Doddakere.	750 400	1,159	
123. Putting an American fencing round the Statue in Curzon Park	1,067	1,607	
124. Improving the storm water drain of No.7 drainage area.	4,674	3,671	
125. Widening the roadway to the west Siddhapal and fixing Cast iron railings on both sides.	4,025	6,551	
126. Constructing a road tunnel across Narayanasastry road near Subbarayanakere Mysore.	2,755	4,862	
127. Trimming Dodkere margin.	3,836	4,345	
128. Constructing drains across race course road for draining the Race Course.	2,619	2,609	
129. Improving the Square of the north gate of Government House.	2,618	2,791	
130. Filling the pond on the Idgah road near the Public Offices.	3,652	4,189	
131. Forming a foot path around the Circle inside of the junction of Railway Station and Viceroy roads	594	492	
132. Improving the storm water drain in Race road.	3,740	3,688	
133. Forming foot paths at the north gate square of the Government House.	602	650	
134. Opening out new roads and cross conservancy lanes in the Weavers lines Extension.	676	1,048	
	44495	52127	

135.	Repairing roads in the new Idga Extension.	1,662	3,508	Repairs?
136.	Improving the road leading to the Fort south gate.	6,020	7,699	
137.	Constructing an ornamental compound to the cemetry on Travellers Bungalow road and two rooms on either side of the gate.	1,940	2,148	
138.	Revised estimate for planting avenue trees in the Mysore City.	34,760 5,086	33,837 5,086	
139.	Removing silt south west drain No. IV drainage area.	1,735	1,778	
140.	Tank bund road improvements .	470	465	
141.	Maintenance of avenue trees and Nursery.	5,000	4,434 475	
142.	Improvements to the Pasting to the north-east corner of Government House.	552	552	
143.	Constructing foliated arch way between Kasim Sait's shop and the Wesleyan Mission Boy's School at Market Square.	199	199	
144.	Constructing masonry pedestal to the ornamental lamp post at the junction of Chamaraja and Viceroy roads.	332	332	
145.	Repairs and maintenance works Improving Doddapette roads.		1,177 918	
146.	Replastering surki concrete drains in No. II Drainage area.		492	
147.	Repairing the road leading to the Lalitadri hills.		3,770	
148.	Acquisition of survey lands for Hymad Forest Depot.	1,623	1,623	
149.	Compensation for a mantap near Chamundi hills.	85	85	
150.	Painting and replacing the rcepers and wooden pillars for the railings in Race Course Road.		395	

151.	Constructing a compound wall to the south of Mahomed Sait'Bungalow-		469
152.	Shifting the Electric lights in Krishnaraja Mohalla -	2,939	1,902
	Do. Do Vani Vilas Mohalla.	1,972	1,274
153.	Forming a new triangle with kerb stones near Karohatty.	400	447
154.	Installing electric lights around the centre circle in the Hardinge Circle.	3,249	3,999
155.	Fixing kerb stones to the north of Vasanta Lahal.	178	171
156.	Erecting cinquifoil iron arch to grow creepers at the entrance to Curzon Park.	709	709
157.	~~Erecting~~ Running a telephone line from Mysore Power & Light to Lacey's Court buildings.	476	423
158.	Fixing kerb stones on the new road to the south of Masonic Lodge..	3,450	3,449
159.	Forming roads at the fort south gate.		2,310
160.	Improving the Basti temple.	725	712
161.	Do in Wellington Lodge compound.		120
162.	Fixing kerb stone to the north of Cumb shed near the south gate of Fort.		
163.	Installing lights in Albert Victor road from Hardinge Circle to Statue Square	8,427	8,427
	Survey charges.		1,152
164.	Repairing the road leading to Lalitadri	72	72
	Repairs & maintenance of drainage areas in 1922-1923.	24	23
		2,2614	25'65

165. Tank bund road improvements.	470	465
166. Formation of roads in Dodda Kolagere		188
167. Preparing wooden [illegible] guards.	1,400	1,004
168 Diversion of additional feeder channel to Kuppanna's garden and improving the existing Cauvery [illegible]	25425	27614
	30297	29266
Total	2820647	2667213

Statement A 6979219 3321449

Statement B. 2820647 2667213

9799866 5988662

Improvement 37 11204

+ 1010147 Varani Vilas Mohalla [illegible] (difference of 12 73305 administratively sanctioned

263159 Technically sanctioned

1010147

472135! 84

Statement C.

Statement of unoperated works - or works on which there has been verylittle outlay.

Item No.		Estimate Rs	outlayRs
1.	7 Filling Bonnecharadanahally feeder and draining the Lakshmipuram valley.	24,287/-	1,070
2.	11. Constructing rubble masonry compound wall for enclosing the Doddakere margin.	5,177	
3.	13. Improving Doddakere tank cross road.	11,540	
4.	31. Further improvements to Sayaji Rao Road.	16,673	
5.	38. Raising the Cill and vents of Pleasure Palace road.	4,650	
6.	42. Constructing a tunnel across Prince of Wales road.	2,117	625
7.	46. Completing the works near Karanji Tank.	38,262	111
8.	47. Improving the junction of Railway Station and Church road.	788	406
9.	48. Forming a foot path opposite Wellington Lodge.	646	237
10.	49. Formation of avenue nursery.	1,490	157
11.	54. Laying out cast iron water mains to Chamundi Extension.	41,217/	
12.	55. Giving water supply connections to the flushing tanks and latrines.	37,505/	
13.	56. Laying 1½" galvanised sub-main along the conservancy lane inside the Wellingtom Lodge.	1,474/	
14.	8. Acquisition of properties in No.III drainage area.	1,732.	
15.	4. Acquisition of properties to the east of sitavilas Tope.	600.	193
16.	14. Laying pipe line from upper Residency to Nazarbad high road.	2,252	
17.	12. Laying a portion of storm water drain in No.IV Drainage area.	12,446	
18.	15. Giving pipe connections to a few bungalows in Yelwal road.	5,435	

		Rs.
19.	Constructing model sanitary school buildings.	9,800
20.	Laying pipe sewers in a portion of No.V. Drainage area.	5,804
21. 18.	Laying pipe sewers ~~[illegible]~~ for connecting sewerage from Chamarajendra Technical Institute to No.II drainage area.	2,678
22. 21.	Covering drains in Bidadi Guruker Devanna's street.	2,330
23. 22.	Scheme for further improvements of Block 3-4 etc.	3,825
24. 23.	Constructing storm water drain along Sayaji Rao Road in front of Bangdiah's School.	3,525
25. 26.	Constructing drains on either side of the Government House north gate and reconstructing a portion of the compound wall.	2,953
26. 28.	Diverting the storm water drain in Weavers Lines	1,272
27.	4. Levelling undulations at the Krangere entrance.	700
28.	5. Opening out the Girdle road round the Mysore City.	52,845
29.	6. Constructing new buildings round the Devaraj Market Square.	1,10,800

In Sabrad of the above Class the work is stated to have been done at party encouraged

the charges have been diverted to some other heads

STATEMENT of affairs of the Trust Board as it stood on 1st J u l y 1924.

Capital cost of works including works sanctioned by the Trust Board, for which approval of Government has not yet been obtained.		110,71,058.
Budget Expenditure to end of June '24.		62,50,207.
Balance as per books of the Trust Board.		47,21,851.
Demands Payable		
Arrear Bills of Contractors.	1,147	
" " Firms.	---	
" " Deposits.	15,877.	
	47,53,375.	
Bills Receivable.		100.
Recoveries from Contractors.		
" " Firms.		
Total.		100.
Rents of buildings.		70:
Balance recoverable on account of		
Model Houses.	17,432 -0- 4.	
Trust Houses.	428 -3- 9.	
Site of land.	516-12- 2.	
Land.	12,809-11- 0.	
Experimental Houses.	249 -3-11.	
Sale of old materials.	698-10- 0.	
		30,535
Loans.		11,710
Interest due on the loans.		1,120
Sites available for sale.		2,20,242
Site of land.		4,500
Model Houses.		14,700
Miscellaneous Advance.		3,422
Value of Stock on hand.		45,595
		3,34,593
Balance to be found for completing the Schemes.		44,01,782

Revenue.		Expenditure.	
Government Grant.	1,50,000	Establishment charges.	23,000
Miscellaneous Receipts of Trust Board.	50,000.	Works etc., ...	2,77,000
Revenue proposed.	1,00,000.		
T o t a l.	3,00,000.	Total.	3,00,000.

Details for Rs. 100,000/-

1. Terminal Tax.	...	....	35,000
2. Surcharge on Stamp duty. .		....	10,000
3. Devaraj Market.	....	....	8000
4. Sanitary Cess.	....	....	8000
5. Municipal Grant.	....	....	18,000
6. Sewage Farm Receipts.	...	....	5000
7. Rent on Municipal Office Building.	.	.....	6000
	Total.		100,000

By Raghavendiah
3.12.44
Special Audit Officer.

RECEIPTS FROM 1903 - 04 to 1923-24.

Year.	Rents on Buildings.	Repayment of Loans.	Interest on Loan.	Sale of Land.	Interest on Land.	Sale of Experimental Houses.	Interest on Experimental Houses.	Sale of old materials.	Sale of Model Houses.	Interest on Model Houses.	Sale of Trust Houses.	Interest on Trust Houses.	Miscellaneous Receipts.	Contributions - from Municipality for constructing New Municipal Office Building.	Total.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16.
1903-04	..	..	..	1,084	..	..	..	1,932	..	..	..	..	..	..	3,016.
1904-05	-	..	..	..	..	631	..	50,166	..	..	..	..	20	..	50,817
1905-06	92	746	..	7,719	..	1,959	..	1,921	..	..	3,454	..	120	..	16,011
1906-07	..	1,465	..	..	..	2,956	..	...	..	..	41,763	..	43	..	46,227
1907-08	55	1,462	..	...	..	513	..	...	..	..	42,419	..	80	..	44,529
1908-09	48	1,531	..	...	...	1,062	..	...	...	..	28,078	..	145	..	30,864
1909-10	13	1,675	..	23,376	..	1,986	..	26,044	..	..	...	..	436	..	53,530
1910-11	25	1,671	236	25,923	..	3,093	..	..	..	..	..	..	947	..	32,895
1911-12	..	3,488	378	16,776	..	1,259	119	16,453	..	..	1,457	..	4,092	..	44,022
1912-13	..	3,454	524	11,505	..	1,449	143	3,909	..	..	659	..	532	..	22,175
1913-14	57	6,349	846	8,157	..	703	135	1,847	..	..	966	..	1,257	..	20,317
1914-15	68	7,974	795	6,648	..	1,172	132	13,862	..	..	921	..	389	..	31,961
1915-16	233	9,205	1158	8,535	..	570	43	9,248	..	..	2,443	..	1,504	..	32,939
1916-17	333	13,264	1441	7,514	10	478	38	,8869	478	76	293	2	3,246	5,000	41,042

[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]
1918-19	516	13,694	1989	62,336	255	211	48	33,784	1628	109	3,711	38	776	5,000	124,0[illegible]5
1919-20	352	17,4[illegible]8	2105	24,232	827	692	86	33,782	6157	176	344	41	132	5,000	91,34[illegible]
1920-21	283	15,671	2097	46,946	201	470	49	6,077	1039	33	159	21	425	5,000	78,45[illegible]
1921-22	48	17,086	2512	57,370	360	256	11	6,159	5656	18	549	80	1,276	5,000	96,[illegible]34
1922-23	302	10,205	1518	24,651	759	31	4	37,022	8869	342	348	-19	999	5,000	90,031
1923-24	337	7,436	812	32,111	466	..	..	9,404	10752	504	138	12	676	10,000	72,648
	3031.	147118	18363	382,266	2959	19,798	826	270482	42849	1461	128056	192	18476	45,000	1080871.

G.K.

EXPENDITURE STATEMENT FROM 1903-04 TO 1923-24.

Year.	Establishment I	II						III	IV		Government Grant.
		Sewage & Drainage Works.	Works of Public Conveyances. Attractions.	Acquisition & Demolition.	House building Loans.	Miscellaneous Improvements		Tools & Plant.	Miscellaneous Charges.	Total.	
1	2	3	4	5	6	7		8	9	10	11
1903-04.	19684	108433	...	...	...	...		9,490	..	1,37,607	300,000
1904-05	38208	84492	...	2,41,474	5,180	1,35,625		6,706	43	5,11,728	331,000
1905-06	43435	181419	...	72,515	4,201	34,786		813	43	3,37,212	300,000
1906-07	47,282	73997	13,120	1,82,242	947	43,818		284	7	3,61,697	382,710
1907-08	41749	80923	11,862	1,54,028	1,370	9,605		572	1	3,00,110	217,290
1908-09	29742	81126	17,035	1,42,311	1,065	2,012		1,269	5	2,74,565	266,623
1909-10	29166	89901	..	2,26,698	3,155	...		105	..	3,49,025	172,758
1910-11	27127	12817	..	2,23,927	5,300	...		728	..	2,69,899	260,000
1911-12	26414	88872	..	..	8,293	..		250	..	1,23,829	133,019
1912-13	21868	92437	..	16,325	13,062	...		160	550	1,44,404	106766
1913-14	23150	235921	..	..	5,682	28,500		187	401	2,93,841	256962

1915-16	27371	162746	50,421	80,433	23,798	38,108	1,178	1	3,84,055	326000
1916-17	31222	..	...	73,927	39,999.	3,04,365	...	674	4,50,187	425182
1917-18	29342	128602	83696.	1,15,098	17,455	68,159	...	591	4,42,943	450000
1918-19	29997	...	...	2,39,194	20,000	1,57,599	...	460	4,47,250	420000
1919-20	35215	46595	83948	2,91,285	...	57,956	222	1,505	5,16,726	400000
1920-21	35816	18106	50709	1,84,512	...	86,824	507	1,861	3,78,335	312064
1921-22	36998	14296	29169	1,38,626	...	56,492	245	605	2,76,431.	175000
1922-23	30633	17152	47986	1,17,573	...	31,469	-155	1,294	2,45,952	163959
1923-24	30170	6136	30924	1,31,776	...	23,612	505	1,865	2,29,988.	130000
	660250	1723539	445920	27,42,562	158,637	1085,909	23,411	10,379	68,50,6[illegible].	

To

The Chairman,

City Improvement Trust Board,

M Y S O R E.

Sir,

We, the members of the Committee constituted under the Resolution of the Board of Trustees for the Improvement of the City of Mysore in their meeting of 30th June 1924, to investigate the possibility or otherwise of reducing the establishment of the Board without detriment to the efficiency of its working, have the honor to report as follows:-.

2. The question referred to us for consideration has been studied carefully, with reference to the Board's annual administration Reports and Budget estimates, its proposals from time to time for establishments required, the Government orders thereon and other records bearing on the subject. We have also carefully followed and kept in view, the successive changes effected on the Board's establishment from its formation till the present time.

3. Our study of the above records disclosed (1) that a separate Executive Division with its office establishment existed only up to the year 1912-1913 (2) that during the ensuing five years there was neither an Executive Engineer nor a separate Division Office. An Assistant Engineer with a small ofice establishment was employed to look after the "construction works" of the Board, and (3) that though an Executive Engineer has been subsequently appointed in the place of the Assistant Engineer, he has, unlike his predecessors, no drawing-account of his own There appears to be no apparent necessity for a separate establishment for the Executive Engineer, as the whole of the Chairman's Office establishment works under him. As such, the grouping of the Board's staff, at any rate, the in-door establishment, under the separate heads of "Chairman's Office establishment" and "Executive Office establishment" seems

anamolous

anamolous. If these two establishments are brought together as shewn in the accompanying statement (A) and their ~~xhxmmxh~~ strength examined in the light of the actually existing work to be attended to by them, the superfluity of several hands becomes self-evident.

4. Regarding serial Nos.1 and 24 in the Schedule of establishment for 1924-1925 supplied to us, we fail to see what specific and distinct duties the Chief and Head Accountants are respectively expected to attend to, and if the work allotted to either of them is reasonably adequate. In the Division Offices of the B.P.W. which have control over 2 or more sub-division offices with annual transactions ranging between 3 and 5 lakhs, the Head Accountant is the Chief Ministerials Head of the Office, and is both its Manager and Chief Accountant. We feel confident that a similar arrangement in the office of the Chairman, which has no subordinate offices and whose present transactions are far less in magnitude with no immediate prospects of improvement, will in no way prejudice its work. In fact, the post of Manager created in 1904 was abolished as superfluous in 1908, and since then there was no Manager at all for the office till 1923. It was then revived, apparently, more on account of fixing the seniority of one of the two Accountants then on the staff than any real necessity for it. Whatever may have been the reasons for the restoration of the appointment of Manager in addition to the Head Accountant, we cannot refrain from frankly expressing our view that under the existing financial conditions of the Board, the continuance of both the appointments of Manager and Head Accountant is hardly justifiable. We are strongly of opinion that the Manager's appointment is sinecure and may safely be abolished.

5. The Revenue Accountant, serial No.42, appointed temporarily in 1917 - 18 for a period of one year for the specific purpose of bringing the Trust property Registers up to date, has been continued, as nothing expected of him was practically realised and the property Register of the Board still

still remains in an incomplete, if not chaotic state. A special staff had to be entertained for clearing up the arrears. We have good reason to think that the appointment in no way proved beneficial but has only made the Head Accountant and the Loan Accountant shirk off a part of their responsibility. Hence we are not prepared to recommend the continuance of the Revenue Accountant any longer.

6. In the clerical section there are 7 hands at present, including the Munshi and Mutsaddi. It requires no elaborate arguments to point out that two hands under the separate designations of "Munshi and Mutsaddi" are unnecessary Out of them one will, in our opinion, quite suffice for Kanada work. We therefore recommend the abolition of the post of Mutsaddi. The tendency among officials of attempting to obtain fresh hands by a show of increase of work should be strongly deprecated and discouraged, as far as possible. The aim ought to be to get maximum work with minimum establishment to keep down the cost but keep every member of the staff fully employed. Further, there ought to be men for places and not places for men. On these principles we find that the appointments of clerk (serial No.20) and loan clerk (serial No.13) are also superfluous. Under the Drawing Section we find for the same reasons the services of the Assistant draftsman is superfluous.

7. Apart from the two peons for collection work whose services in part should be utilized for office work too, there are 10 hands on the menial establishment. Making all reasonable provision for the requirement of the Chairman, the Engineer and Office work, we opine that 2 of these hands are quite unnecessary and they can be dispensed with without the least inconvenience to the office work.

8. In regard to the executive or out-door establishment, it is seen that the number of the present prospective construction works are too few to give employment to all the 5 sub-overseers on the staff. The services of 2 of them

can

can be dispensed with without any prejudice to the progress of our limited number of works. So also there is not much work under acquisition for 2 Sub-Overseers. In our opinion, one will quite suffice. The other sub-overseer may be more usefully put in charge of disposal of lands and realisations of Trust dues. This arrangement will remove the necessity of having a Sheikdar for Revenue work.

9. The above-proposed reductions will effect an immediate savings under establishment charges to the extent of Rs.4,540 which it is possible to further raise to Rs.4,700/- by cutting down the estimated expenditure under travelling and contingent expenses to Rs.160/-.

10. After the expiry of the period sanctioned for the entertainment of the special establishment for clearing up the accumulated arrears, there will be a further reduction of Rs.840/- so that the total reduction under the ministerial and lower subordinate section will amount to Rs.5,920/-.

11. From the commencement, the State Grant has been the Chief Source of the Board's income. As during the latter years the Government feel it inconvenient to make as large grants as before, and the receipts from the sale of Board's lands, etc, are of an adventitious character on which no reliance can be placed, it is only prudent that we should cut our coat according to cloth considering that at present there is hardly any scope for designing and taking up new works of important character. It becomes a matter of very serious consideration whether there is an absolute necessity for the services of a costly Executive Engineer for the Board. The salary of the present Executive Engineer is Rs.685/- per mensem, and we notice with surprise that he is the higher paid Engineer ever employed by the Board. As elsewhere onserved there was no Executive Engineer at all under the Board for over 5 years and the construction works of the Board of the said period were none the less satisfactory. The subjoined table speaks for itself as to the relative advantages to the Board under the separate arrangements of having

an

an Assistant Engineer and Executive Engineer in charge of construction work.-

Year.	Amount spent.	Cost of establishment.	P.C. of cost.		Ex-Engineer.
1913-14	1,77,321	6,500	3.6	18-19	9.02
1914-15	2,33,120	8,420	3.6	19-20	8.7
1915-16	2,51,276	9,439		20-21	9.7
1916-17	3,04,365	10,644	3.4	21-22	16.2
1917-18	2,80,455	10,070	3,5	22-23	15.1
1918-19	1,57,599	14,217	9.02	23-24	29.4

It might be argued that when the Assistant Engineer was in charge of construction works of the Board, there was an Engineer - Chairman above him, and that as subsequently the office of the Chairman has devolved on lay gentleman, the services of an officer of the status of an Executive Engineer is found necessary. Though there is some force in this argument, we feel that our attention should be preferably given to our state of finances. There appears to be no risk of our works being jeopardised on account of a less costly establishment. As a matter of fact, we have no costly original works to design at present and even if we have, our purse does not admit of our undertaking them. An Assistant Engineer, simply because he is designated so, cannot be thought to be incompetent to do what is expected of an officer with the designation of Executive Engineer. Above all, there is the Chief Engineer for consultation advice and scrutiny of our projects. Sentimental, if any, may be got over if necessary, by moving Government to have a seat given to an Executive Engineer on the Trust Board. In consideration of all the above facts we are strongly of opinion that very early arrangements should be made to obtain the services of an Assistant Engineer on a pay of say Rs.250/- plus 50 per mensem in place of an Executive Engineer. This would give a clear savings of not less than Rs.4,620.

13. Statement (b) appended hereto, shows at a glance the proportion, during the last decade of expenditure, to the actual outlay on the works of the Board, both acquisition and construction. A cursory view of these results, will be sufficient to attract the serious attention of any one to the

indisputable

indisputable fact that the cost of the establishment during the last 4 years is prohibitively high. In our opinion it requires immediate cutting down in the light of the proposals submitted above. According to these proposals the estimated cost of the Board's Establishment will, as shewn in the accompanying statement (C) amounts to Rs.30,000 per annum. We advocate very warmly in the interests of Board's works under the existing conditions, immediate measures being taken to give effect to them in right earnest.

14. In giving effect to the above proposals, it is, however, our earnest and sincere wish that none of the existing hands should be deprived of the means of their present living. In the case of lent officers whose services are no longer found necessary may be sent back to their respective Departments, but in the case of those who have no lien elsewhere, suitable recommendations will have to be sent up to Government for their employment in the General service or as very special cases, for suitable pensions or gratuities under the provisions of the Mysore Service Regulations. Under the present condition of the Board, there is no need for the 16 temporary hands as at present scheduled.

15. Incidently in this connection we cannot refrain from offering certain suggestions for placing the finances of the Board in a better position. As these points do not come under the perview of the Board's resolution under which we have been constituted into a Committee, we have perforce to be very brief.

(1) We are of opinion that all recoveries of the dues of the Board can more effectively and promptly be made if Government sanction be obtained empowering the Chairman to exercise the powers of the Deputy Commissioner under Section 31 of the City Improvement Regulation to recover all dues of the Board as arrears of land Revenue.

(2) We are further of opinion that in the case of applications for lands, &c., if a list of all such applications received in a month be prepared in a suitable form within the first fornight of the ensuing month, and such list be circulated among all the Trustees 10 clear days before the month's meeting and if the subject of such disposal of lands be systematically brought before the Board every month in their ordinary meeting for consideration and disposal on merits, there is every certainty of applicants rushing in for the lands, though the same may be accelerated partly by making the sale conditions less stiff in deserving cases.

(3) The Municipality being eventually the successor of the Trust Board and sufficient time having elapsed already for the Municipality to watch and learn the works expected of the Trust Board, an arrangement under which the existing Trust Board can be formed into an Improvement Committee under the Municipal Council will not only save all unnecessary expenditure but will create a harmonious and economical working, to the great advantage of the City and its citizens

We have the honor to be,
Sir,
Your most obedient servants,

(Sd.) Mahomed Sait,
" K. Dhanakotichetty
" Tippu Sultan Alli Khan.

14th September 1924.

" C O P Y "

(Sd) — —

For Chairman.

" C o p y "

S. Gurumallaya
Superintendent

STATEMENT showing the existing staffs of in-door establishment of the Office of the Chairman and Executive Engineer clubbed together.

Designation.	Reference to serial number in the schedule of establishment for 1914--1915.	Estimated charges for 1924--1925.	Remarks.
ACCOUNT SECTION.			
Manager and Chief Accountant.	1	984	Superfluous.
Head Accountant	24	900	
Revenue Accountant (Dy)	42	660	Superfluous.
Cashier.	25	600	
Compensation Accountant.	11	540	
Loan Accountant	12	480	Designation to be changed to Revenue Accountant.
Store Keeper.	26	480	
CLERICAL SECTION.			
Head Clerk	2	660	
Recors Keeper (Dy).	43	480	
Deputy Clerk	3	420	
Registration clerk	4	360	
Clerk.	28	360	
Munshee	5	300	
Mutsaddy	29	300	Superfluous.
Loan clerk.	13	252	do.
DRAWING SECTION.			
Head Draughtsman	30	900	
Assistant do.	40	480	Superfluous.
Tracer.	32	360	
MENIAL ESTABLISHMENT.			
1. Daffedar	6	180	1 peon 35 132
2. Peon.	33	156	2 peons 38 264
3. Peons	7	288	1 peon 9 120
1 Peon	34	144	
1 Peon	8	132	

"COPY"

(s.l)

For Chairman.

"COPY"

D. Gundappa
Superintendent

Statement of proposition for revision of establishment of the Mysore City Improvement Trust Board.

Present scale.							Proposed scale.					
		Pay.					Pay.				Permanent.	
Number.	Designation.	Minimum.	Rate of increase.	Maximum.	Average cost.	Number.	Designation.	Minimum.	Rate of increase.	Maximum.	Average cost.	Increase per month.	Decrease per month.
1	2	3	4	5	6	7	8	9	10	11	12	13	14
		Rs	Rs	Rs	Rs			Rs	Rs	Rs	Rs	Rs	Rs
1	Honorary Chairman.			200	200	1	Honorary Chairman.			200	200		
	Office establishment.						Office (General & correspondence).						
1	Managers Chief-Accountant.	67	3	82	78½	1	Managers Chief - Accountant.	75	5	100 + 25	93¾ + 25	40½	
1	Cashier.	50		50	50	1	Cashier.	50		50	50		
2	Clerks.	30		30	60	2	Correspondence Clerks.	25	1	30	57½		2½
						1	Typist.	30	3	45	41¼	41¼	
1	Record-keeper.	40		40	40	1	Record-keeper.	30	3	45	41¼	1¼	
1	Head Accountant.	55	4	77	71½								71½
1	Deputy Clerk.	35		35	35								35
							Construction & Engineering-						
1	Executive Engineer.	600 plus 60 for six months.				1	Allowance for Executive Engineer.	75		75	75	75	
		525 plus 60 Rs.				1	Assistant Engineer.	250	½ -	286 + 35	285		367½
1	Head Clerk.	45	2	55	52½	1	Head Clerk.	50	4	70	61¼	6¼	
1	Assistant Accountant.	30		30	30	1	Assistant Accountant.	30	3	45	41¼	11¼	
1	Munshi.	25		25	25	1	Accounts Clerk.	25	1	30	28¾	3¾	
1	Store-Keeper.	30+ 10		30+ 10	40	1	Store-Keeper.	30	3	45	41¼	1¼	
1	Head Draftsman.	55	5	82	78½	1	Head Draftsman.	55	6	82	78½		

| | | |

1	Assistant Draftsman.	40		40	40	1	Assistant Draftsman.	38	3	50	46½	6½			
1	Tracer.	25	1	30	28½	1	Tracer.	25	1	30	26½				
6	Sub-Overseers.	35	5/2	80	402	4	Sub-Overseers (fixed allowance)	35	5/2	50-10	272				1360
							Acquisition and Revenue-								
1	Acquisition Officer.	50		50	50	1	Acquisition & Revenue Officer.	50		50	50				
1	Compensation Account-ant.	45		45	45	1	Acquisition Clerk.	50	4	70	61½	16½			
1	Revenue Accountant.	55		55	55	1	Revenue Accountant.	50	4	70	61½	6½			
1	Loan Accountant.	40		40	40	1	Loan clerk.	30	3	45	41½	1½			
1	Loan clerk.	20	1	25	23½	1	Ledger Clerk.	25	1	30	28½	5			
						1	Shekdar.	35-	"	35-10					
								10			45	45			
						1	Acquisition sub-overseer.	35	5/2	80-10	66	69			
1	Notice server.	15		15	15										15
2	Collection Gumaskies	15	1	30	37½	2	Collection peons.	15	½	18	34 2/5				3 10
1	Mutsaddy.	25		25	25										25
							Menials-								
1	Daffedar Rs.15					1	Daffedar on Rs. 15								
	1 on 13					1	Cycle orderly " 13								
	Peons 3 on 12					2	Peons on 12								
	" 6 on 11					4	Do. 11								
	" 1 on 10			140	140	3	Do. 10	126		126	126				14
					2803						23,753	3305	689 10		
	Temporary establishment for six months-							Savings	2805						
									2375 13						
									4,300 per annum						
	1 Accountant.			60	60										
	2 Accountants clerk. Rs. 45, 35.			45	45										
				35	35										

Distribution of work among the office establishment as existing now.(the City Improvement Trust Board, Mysore.).

Name.	Designation.	Pay.	Distribution of work.
Government Order No.740-2/Ml.24-22-2 dated 25th July 1922.			
Permanent-			
1.Mr.C.Srinivasiengar.	Manager & Chief Accountant.	67-3-82 79	General management of the office and to the compilation and submission of accounts to the Comptroller and correspondence regarding accounts.
2.Mr.Y.Ramakrishna Rao.	Head Accountant.	55-4-77 73	To attend to all English correspondance of the office(except that which relates to accounts) and reports to Government and also to the work connected with the meetings of the Board of Trustees-correspondance dealing with the disposal of sites etc., and other works ordered by the Chairman and Executive Engineer.
3.M.Ramachangiah.	Head clerk.	45-2-55 51	Doing the duties of cashier.
4.B.B.Thoertha Rao.	Cashier.	50	Doing the duties of compensation accountant(on leave).
5.S.Bhaskaramastry.	Deputy Clerk.	35	Doing the duties of Assistant Accountant.
6.S.K.Srinivasa Rao.	Registration clerk.	30	Registering from and to letters of the Health Office,Municipality etc., including despatching letters to the above. Attending to the disposal of license applications and any other work entrusted by the Chairman and the Executive Engineer.
7.Rahiman sheriff.	Munshi.	25	He is to attend to Kannada and other correspondance in the office office. All petitions that may be presented to be translated into English and to be submitted to the Chairman. He is to register the petitions and refer them to the officials. He is to maintain the petition register.

٩٠٠٠

8. R.S.Srikantiah.	Compensation Accountant.	45	Doing the duties of Record-keeper.
9. T.K.Manjundiah.	Loan Accountant.	40	Maintenance of loan ledgers; check all the challans and enter the receipts in the Ledgers and prepare half yearly statement of loans and submit to comptroller. He is to maintain the site registers and ledgers. Attend to the correspondence relating to the sale of sites and bits of land. Preparing plus and minus memos of loans etc., etc.
10. E.Narasimhiah.	Loan clerk.	20-1-25	To work under the loan Accountant and maintain the subsidiary registers.
11. V.Venkeppaiah.	Store-keeper.	30 plus 10.	Store work.
12. A.Narasimhiah.	Temporary Assistant Accountant.	30	Despatching.
13. E.T.Lakshminarasimha Achar.	Clerk.	30	Maintaining Registers of inward letter etc.
14. M.Garuviah.	Mutsaddy.	25	Maintaining C. Registers, checking of bills, keeping subordinate's accounts etc.
15. Mr.C.R.Krishna Rao.	Head-Draftsman.	75	
16. T.M.Veloo Pillay.	Assistant Do.	35	Drawing branch.
17. K.Puttiah.	Tracer.	29	
18. Mallappa.	Collection mutsaddy.	20	Collection work.
19. C.S.Subba Rao.	Do.	16	Do.

Non schedule establishment- Government Order No.244L.5/R1.24-23-27 dated 12th July 1924: till the end of 1924-25.

1. Mr.N.Ramasastry.	Revenue Accountant.	55	Has been asked to look after the Trust property register.
2. M.R.Venkata Rao.	Recordkeeper.	40	Has been asked to look after typing work & all Kannada (fair copying work).

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

Annexure (F)

H.

CITY IMPROVEMENT TRUST BOARD, MYSORE

List showing the materials Borne under "Surplus" Account as it stood on 1st October 24.

Serial No.	Names of Articles.	Quantity.	Remarks.
1.	Cement Concrete Posts.	4	
2.	Push Cocks.	5	
3.	Teak-wood Drain Sachs.	11	
4.	Sluice Valve.	1	
5.	Galvanized Iron Pipe Jet 1½"	1	
6.	.....Do..... 2"	1	
7.	9" Old and broken Pipe pieces.	10	
8.	Plaques with Sachas.	2	
9.	Webb's Lamp (Removed from Works)	1	
10.	Small Tin Tipping Troughs	43	
11.	Metre Gauge Rails R ft.	539'-2"	
12.	Pages steel wire fencing Squareft.	653	
13.	Webb's ✗ Iron Lamp Post..	2	
14.	Expances Metal pieces.(Sample)	2	
15.	Polishes Stone Finials.	1	
16.	4" Ventilating Shaft pieces.	7	
17.	Fire Engine.	1	
18.	T. Iron bed plate for moving the gate.	36'-6"	
19.	1" W. I. Pipes R ft.	781'-8½"	
20.	C. I. Base plates.	11	
21.	Well Stones (removed from Works)	3	
22.	Flush Tank frames.	11	
23.	Small Vertical Posts. (Teak-wood)	18	
24.	Parapet Stones. R ft.	40	
25.	Railing Stones.	16	
26.	Old Sib Cocks.	2	
27.	Old Bolts and Nuts.	97.	

Serial No.	Names of Articles.	Quantity.	Remarks.
28.	1"Rusted Iron Pipe R ft.	16'-1"	
29.	Excelcier Railing R ft.	10.	
30.	Metallic Tape Refils(old and Torn)	6	
31.	Leather covers for the above (used)	2.	
32.	Basket Babin with 1 ft thin wire.	1	
33.	Burnt Stone 1½' wide. (pieces)	31	
34.	Vicot Needle Testor.	1	
35.	Burnt Stone 1¼' & 1' wide (pieces)	20½'	
36.	Kerb Stone pieces.	16'-7"	
37.	Flat Iron Bar in pieces.	2- 8'-11"	
38.	Round Iron Bar 1	4'	
39.	Digging Forks.	7	
40.	Pick axes.	2	
41.	Iron pots (old and useless)	20.	
42.	Sickles.	6	
43.	Mamties.	9	
44.	Bamboo Ladder.	1	
45.	Teak-wood Water Barrel.	1	
46.	Ratters removed and useless eaten away by whilte ants.	8	
47.	Cast Iron Railing Posts.	62	
48.	Teak-wood Railing Posts(Sample)	3	
49.	Wooden Railing Legs (removed from Wanontooy Road)	15	
50.	Old Wooden Tree Gaurd legs.	28	
51.	.....Do.....Reepers.	38	
52.	Two ½ fold Wooden Gate with Iron bar.	1	
53.	Cast Iron fixing Post.	1	
54.	Old Wooden Tree Gaurd. Cross-patties.	6	
55.	New Reepers.	3	
56.	Wooden Fixing Post.	1	
57.	Flush Tank Burnt Stone Semi cir-cular Slab.	1 (2' x 9")	
58.	.....Do.....3' x 9"	1	
59.	.....Do...Not dressed Flat 2½' x 2'	1	

Serial No.	Names of Articles.	Quantity.	Remarks.
60.	Cuddappa Slabs (old) 2½' x 2'	1	
61.	C.T. Pipe Old and removed.	29 R ft.	
62.	Old C. I. Manhole Lid	1	
63.	4" Old Syphon. (removed)	1	
64.	Old Manhole Stone Frame in pieces	3	pieces.
65.	Cuddappa Slabs with holes in Centre	4	..do..
66.	4" S. W. Rungu Pipes old and broken (removed).....	3	
67.	Inspection Pipe with Lid (old and removed)....	1	
68.	11" x 11" square grating ..do.....	1	
69.	6" x 4" S. W. Gully Trap. do...	1	
70.	4" C. T. Centre. Grating.. do..	1	
71.	6" C. T. Centre Grating.... do..	1.	

Statement showing materials borne in Work Registers.

	Name of work.	Value of materials outstanding in the C Register as it stood at the end of June 1924.			Whether materials statement is received and counting made and reconciliation effected.
1.	Improving the north west corner of the lower residency.	7	2	0	
2.	Laying out Chamundi Extension	1	14	0	
3.	Improving Fort south gate road	— 14	0	0	
4.	Constructing the new Municipal Office Building	51,218	0	1	
5.	Laying pipesewers in No.IV drainage area.	57,792	6	11	
6.	do in Nazarabad do	80	12	0	
7.	Laying pipe sewers in No.III drainage area	— 1,552	0	8	
8.	Constructing storm water drain to the north of Curzon Park along new road	— 15	8	0	
9.	Laying out sewage farm with distributory channels	118	5	11	
10	Improving Devaraja Market	509	8	11	
		10$140	9	2	

	[illegible] extension....	[illegible]	[illegible]	[illegible]	[illegible]
18.	..........Do....Vani Vilas Mohalla	263158	46,856	37,000	15,271
19.	..........Do....Narasimharaja.do.	160835	71,650	15,000	14,938
20.	....Do...further expansion of New Idga extension.	118000.	...	5,000	...
21.	Filling up a portion of Purniah's Nala.	26,885	19,961	3,000	1,511
22.	Improving Storm water drain near Electrical Engineer's Office.	17,187	...	10,000	7,277
23.	Improving of main storm water drain of No.IV drainage area.	61,600	...	10,000	...
24.	Construction of Municipal Office Building.	143,800	62,468	25,000	9,874
25.	Planting Avenues........	22,800	26,874	500	4,962
26.	Improving of Hyderguntar Road..	4,975	4,931	3,000	3,164
27.	Improving of Devaraja Market....	123,500	77,810	6,000	5,818.
28.	Incomplete works of last year...	....	....	5,000	....
29.	Special Works.	....	....	3,000	....
30	Lowering and regrading the grounds to the West of Purniah's nala.	8,000.	4,52[illegible]	3,500	313
	Acquisition of properties in Krishnaraja Mohalla................	143,429	84,760	....	8,708
	....New Idga extension.......	13,979		....	8,061
	Improving of Dasoodkhan Mandi street.	7,346	5,160	...	55
	Trimming Dodkere Margin.........	3,836	4,53[illegible]	...	108
	Improving the junction of North West corner of Lower Residency.	5,800	3,553		74
	Removing silt from storm water.. Drain of No.IV drainage Area....	1,735	116	...	1,633
	Laying out sewage Farm with Distributory channels.	104,723	101,50[illegible]	...	270

18.	.....Do.....Vani Vilas Mohalla	263158	46,850	30,000	18,271
19.	.....Do.....Narasimharaja..do,	160835	71,680	15,000	14,938
20.	....Do...further expansion of New Idga extension.	118000.	...	5,000	...
21.	Filling up a portion of Purniah's Nala.	26,855	19,961	3,000	1,511
22.	Improving Storm water drain near Electrical Engineer's Office.	17,187	...	10,000	7,277
23.	Improving of main storm water - drain of No.IV drainage area.	61,000	...	10,000	...
24.	Construction of Municipal Office Building.	143,800	102,488	25,000	9,874
25.	Planting Avenues.....	22,800	28,874	500	4,962
26.	Improving of Hydergunter Road..	4,975	2,931	3,000	3,164
27.	Improving of Devaraja Market....	123,500	77,810	6,000	5,818.
28.	Incomplete works of last year...	....	....	5,000	....
29.	Special Works.	....	....	5,000	....
30	Lowering and regrading the grounds to the West of Purniah's nala.	8,000	4,521.	3,500	31
	Acquisition of properties in Krishnaraja Mohalla.....	143,429	84,760	....	8,708
	.....New Idga extension.....	13.979	....	....	8.061
	Improving of Dawoodkhan Amildar street.	7,546	5,160	...	55
	Trimming Dodkere Margin.....	3,536	4,237	...	108
	Improving the junction of North West corner of Lower Residency.	5,800	3,353	...	74
	Removing silt from storm water..	....	110	...	1,633
	Drain of No.IV drainage Area....	1,735			
	Laying out sewage Farm with Distributory channels.	104,723.	101,509	...	270

REAPPROPRIATION STATEMENT FOR 1921-22.

J

No.	A Drainage and Sewerage Works.	Estimate.	Expenditure to end of 1921-22.	Budget for 1921-22.	Outlay during 1921-22.
1.	Acquisition of properties in Fort.	11,59,800	8,16,997.	50,000	66,939
2.	.....Do.....In Lashkar Mohalla.	5,57,033 10,250	69,669	15,000	17,940
3.	.....Do.....Fort, Krishnaraja Mohalla.	3,10,850	78,357	15,000	18,302
4.	.....Do.....Devaraja - Mohalla.	3,92,972	84,760	5,000	1,578
5.	.....Do.....Nazarbad....Do..	1,13,399	45,752	5,000	3,333
6.	Laying Pipe sewers in No.111 Drainage area.1	1,13,128	89,415	1,000	90
7.	..... Do.....No.11.	1,24,497	94,844	1,000	2,285
8.	.....Do.....No.1V. Drainage area.	3,64,410	300,963	3,000	-1,461
9.	.....Do.....No.V.....do.....	1,55,810	70,566	1,000	1,370
10.	.....Do...Ittegegud Drainage -- area.	56,360	39,933	1,000	185
11.	.....Do...No.11 Drainage Area.	4,30,015	790,932	2,000	2,325
12.	Extending Sayaji Rao Road from Mosque Street Road Junction.	16,620	2,965	3,000	3,757
13.	Draining Lakshmipuram Valley...	6,360	....	6,000	...
14.	Improving Storm water drains in Lakshmipuram Valleys.	11,472	2,970	6,000	2,399
15.	Cutting and Grading Roads in Weaver Lines.	1,272	...	1,000	...
16.	Laying out Chamundy Extension.	1,12,348	96,823.	8,000	2,000 3,706
17.	Laying out further expansion of Lakshmipuram Extension.....	35,000		.....	9,472

any vacation to maximum the type machine of

28	256	949
881	000	0000
0000	000	6841
565	000	1743
1ES	000	891
TSAB	0000	0000
AAA-	0000	0000
JE-	000	0000
2AE	000	0000

to the east of Tuesday and Wyoming aeronautical

Glasgow Thursday and Wyoming to east of Tuesday

because mobile study about Toronto in Toronto-

typical 2pressure to beyond cheap Monday

because the Maryland state water Earth in -

Ottawa Spring Tomb Bonus Tuesday Thursday

Thursday Britain Europe Jupiter's Britain

Oxygen Tuesday Diagram Icebreaker

Clearing jungles and Rank vegetarian to the east of Dodholalkere.....	....	...	...	128
Removing weeds and thorns in Kookkerahally.....	14,425	...	...	....
Marsh charged to Subrayankere...	.....	6,224	...	232
Repairing the storm water drain in - No. 1V drainage area.....	1,128	892	...	231
Ornamental lamp posts from Harding to Statue Square.....	....	....	....	-8427
Installing Railway Station Gate lights.	....	....	....	-444
Installing fine lights near Pollonjee's house.....	....	....	...	-31
.....Do.....near Irangere Cooked.....	....	....	....	540.

Constructing a compound wall to the West of Cemetry along the Traveller's Bungalow Road.....	1,940.	...	....	2,148
Constructing shoulder drains in the Race course Road.....	1,589	1,675	...	69
Forming foot-paths in Traveller's Bungalow Road.....	6,338	2,324	....	-617
.....Do.....in Railway Station Road...	...	...	...	61
Improving the junction of Railway Station and Church Road....	768	301	...	104.
Forming foot-paths around the inner side of the circle at the junction of Railway Station and Viceroy Road.	594	492	...	15
Repairing the Road leading to Lâlitadi.	...	...	....	3,769
Forming foot-paths opposite to Wellington Lodge Compound.....	...	220	...	78
Improvingthe Railway Station Road....	12,160	12,303	...	411
Levelling Jewan Rao Tank Bund.....	4,000	1,474	...	92
Improving the Police station and constructing a compound wall in Nazarbad.	1,856	1,438	...	-320
Opening out Roads and cross lanes in Wellington Lodge Compound.....	9,800	7,707	..	27
Dismantling Fort Rampart wall....	5,292	1,364	..	2,992.
Laying out Idga Extension.....	1,662	843	...	191
Constructing Cement concrete drain in Block No.21-22.....	706	...	...	682
Constructing Road tunnel across Mysore Manantody Road.....	8,458	...	....	4,677
Improving Kannegoudan koppal.....	11,065	...	...	996
Diverting the storm water drain to the north of the Mosque Traveller's Bungalow Road.	2,155	650	..	763.
Filling in the Pond in Public Office	3,652	...	...	2,202

21.	Water supply connection to flush., Tanks and Latrines.	37,500	xxxx	50(	...
22.	Constructing Road Tunnel across Mysore Manantody Road as well as Storm Water Drain in Lakshmipuram Valley.	8,458	7,664	1,00(	275
23	Removing plants on Fort Rampart wall.	758.	...	10(	...
	Further improvements in Fort.	11,59,800	772,371	50,00(	106,71
	Acquisition of properties in Lashkart Mandi Mohalla.	4,71,005	64,774 32,970	...	8,27
	.....Do..... In Devaraja Mohalla.	4,20,985	67,118	xxxx	1,419
	..... Do.....Krishnaraja - Mohalla.(1)	1,43,439	95,379	...	9,207
	.....Do.. .....11.	1,45,511	83,848.	18,65(	936
	.....Do.....Fort && Krishnaraja Mohalla.	3,19,550	107,669	...	9,849
	..... Do.....Chamaraja Mohalla.	1,67,729	132,931	...	360
	.....Do.....Nazarbad Mohalla.	2,24,706	48,485.	...	376
	Further expansion of Chamunday-Extension.	4,469	5,538	..	100
	Laying out Military Camping Ground.	....	11,763	xxx	194
	Constructing Storm water drain near - Hayath's Mosque.	532	....	....	388
	.....Do..... in Lakshmipuram Valley.	13,750	6,111	...	863
	Tank Bund Road Improvements.	470	....	..	465

REAPPROPRIATION STATEMENT FOR 1923-24.

No.	A Drainage and Sewerages Works.	Estimate.	Expenditure to end of 1923-24.	Budgett for 1923-24.	Expenditure during 1923-24.
1.	Laying pipe sewers in No.111 Drainage area Part 11.	1,24,497	98,939.	1,000	490.
2.	.....Do..... No.1V Drainage area.	3,64,410	299,920	1,500	744
3.	..... Do..... No.111 Drainage area Part 1.	1,13,128	90,439	500	284
4.	..... Do..... No.V Drainage area.	1,55,810	74,707	500	1280
5.	..... Do. .. Ittegegud Drainage Area.	56,360	64,697	500	61
6.	..... Do ... Nazarbad Drainage Area.	1,06,176	58100.	500	657
7.	.....Do.....No.11 Drainage Area.	4,30,015	82,879	1000	358
8.	Construction of out fall works.	1,04,723	101900.	550	289
9.	Draining Lakshmipuram Valley.	6,360	....	1000	...
10.	Construction of Storm water Drain in Curzon Park.	17,187	11,700	1500	53
11.	.....Do..... in Lakshmipuram Valley.	11,472.	...	1000	...
12.	Laying a portion of Storm water drain in No.1V Drainage Area.	12,446	...	1500	..
13.	Replastering Surkte Concrete Drain in No. 11 Drainage Area.	45,000	1,993	1500	366
14.	Improving the square at the New Corner of Government House.	5,800	...	400	..
15.	Construction of Municipal Office Building.	3,02,800	147,504.	40,000	19,123
16.	Improving Dawoodkhan Amildar Street.	7,546	...	500	...
17.	Improving Dargah Durwazah.	22,000	21,000	2000	1,000

fixing Cast Iron Railing on both sides.				
Improving Irangere Entrance...	19,764	7,082	...	239
Diverting Keranji Tank.....	.....	.....	.....	1,375.

Cutting, Carting and filling earth for the continuation of Krishnaraja Road.	2,440	...	....	802.
Filling in the Pond near Public Office Compound.	3,652	4,171	...	17
Lowering the grounds to the West of - Purniah's Nala.	8,000	4,934	...	52
Improvements to the Bastime to the North East Corner of Government House.	...	...	...	552
Improving North West corner of Lower - Residency.....	5,800	3,678	...	154
Forming foot-paths in old Traveller's Bungalow Road.	6,338 802	2,622	...	151
Constructing Compound wall along - Lakshmi Vilas Road to the South of Palace.	2,415	46	...	2,330
Laying out Chamundy Extension.	112,348	104,128	..	3,384
....Do... Narasimharaja Mohalla.	160,835	90,646	...	-2,011
....Do..... Vani Vilas Mohalla.	263,158	88,468	...	3,918
....Do..... Lakshmipuram Extension.	46,744	20,981	...	-787
....Do..... Idga Extension.	1,662	2,359	...	1,148
....Do..... Sewage Farm...	41,480	24,187	....	1,662
Improving Kanneggudan Koppal.	11,065.	2,342	...	31
Constructing foliated Archway between Kasim Sabs Shop and W.M. Boy's School at Market Square.	199	...	....	199
Constructing Stone Masonry Pedestal for the ornamantal Lamp post at the - Junction of Chamarajpet at Viceroy Road.	332	...	...	332
Repairs and maintenance.	....	...	...	1,177
Improving Doddapeta Roads.	....	...	...	918
Constructing Japanese Bridges & forming foot-paths across Dodkere Islands.	2,730	2,907	...	37
Fort South Gate Improvements....	6,020	7,889	...	10

44.	III	54	Mr.	A.Seetharamiah	250	0	0	250	0	0		..		28- 9-23
45.	"	55	"	C.Chowdiya	250	0	0	250	0	0		..		9- 9-24
46	"	56	"	B.Narayanamurthy	187	8	0	93	12	0	93	12	0	28- 9-21
47	"	61	"	K.S.Srikantiah	208	5	4	208	5	4		..		13- 7-21
48	"	64	"	E.Subbanna	250	0	0	250	0	0		..		18- 6-23
49	"	102	"	C.Narayana Rao	150	0	0	65	0	0	85	0	0	9- 7-21
50	"	105	"	S.Ramachendra Rao	150	0	0	102	0	0	48	0	0	5-10-23
51	"	117	"	L.Srinivasamurthy	150	0	0	145	0	0	5	0	0	1- 8-23
52	"	160	"	B.S.Krishnappa	150	0	0	140	10	0	9	6	0	7- 6-24
53	"	171	Sri	S.N.Chokkamma	187	8	0	130	0	0	57	8	0	2- 5-24

"	40	"	Abdul Aziz Khan	659	12	0	659	12	0					1- 7-21
"	42	"	S.Srinivasa Rao	659	12	0	659	12	0					17- 2-22
"	43	"	A.C.Nanjundiah	659	12	0	659	12	0					7- 7-21
"	45	"	M.Sheshagiri Rao	750	0	0	750	0	0					19-10-21
"	46	"	A.V.Krishnamurthy	750	0	0	287	0	0	463				12-10-21
"	47	"	H.V.Srikantiah	750	0	0	750	0	0					21- 3-22
"	48	"	S.V.Krishnaswami Iyer	750	0	0	600	0	0	150				3- 4-24
"	49	"	M.H.Krishna Iyengar	750	0	0	750	0	0					17- 9-21
"	50	"	M.A.SinglaChar	750	0	0	550	0	0	200				2- 7-24
"	51	"	T.S.SrinivasaVaradaChar	750	0	0	200	0	0	550				20- 7-21
"	52	"	M.Rama Rao	750	0	0	750	0	0					23- 1-22
"	53	"	M.Raja Rao	750	0	0	750	0	0					28- 7-21
"	54	"	E.Lakshmana Rao	663	0	0	663	0	0					3- 4-24
[illegible]	2	"	T.H.Bennet for United Planters Association	2961	8	0	2961	8	0					
III	9	"	N.Rajagopala Iyengar	916	10	8	916	10	8	0	5			30- 6-21
"	12	"	Mirle S.Subba Rao	1493	5	4	1493	5	4					30- 6-21
"	35	"	M.Venkoba Rao	250	0	0	250	0	0					13- 6-21
"	37	"	S.V.Moorthy	250	0	0	100	0	0	150	0			5-11-21
"	40	"	Kaliym Chendrasekhara Sastry	250	0	0	250	0	0					25- 6-21
"	41	"	K.KrishnaSastry	187	8	0	144	0	0	43	8			8-11-21
"	47	"	P.V.NarayanaMurthy	375	0	0	375	0	0					30- 6-21

Statement of sites in Vani Vilas Mohalla where no interest has been claimed and recovered.

Site No.	Name	Value of Site.	Amount paid.	Balance	Date of last payment.	Remarks
9	Mr.S.H.Lakshminarasappa	3200 0 0	3200 0 0		11-10-22	
10	" B.K.Narayana Rao	3017 0 0	3017 0 0		14- 5-23	
16	" E.K.Krishna Iyengar	1687 8 0	1687 8 0		27- 2-22	
18	" H.S.Narayana Rao	1687 8 0	1265 10 0	421 14 0	30- 5-24	
19	" do	1125 0 0	282 0 0	843 0 0	8- 9-24	
20	" J.V.Karve	1687 8 0	1687 8 0		25- 1-23	
21	" V.V.Karve	1687 8 0	1687 8 0		25- 1-23	
22	" S.Srinivasa Iyengar	1687 8 0	1687 8 0		22-12-22	
23	" V.Subramanya Iyer	1687 8 0	1687 8 0		22-11-21	
25	" A.Subba Rao	855 0 0	805 0 0	50 0 0	4- 7-24	
26	" M.V.Narasimiah	855 0 0	150 0 0	705 0 0	23- 4-21	
28	" B.V.Ramiah	855 0 0	855 0 0		9- 8-21	
29	" K.Srinarasimiah	810 0 0	810 0 0		19- 3-23	
30	" C.Ramachendra Rao	810 0 0	810 0 0		15- 7-21	
31	" A.Subbanna	810 0 0	810 0 0		31- 8-21	
32	" K.Anantha Rama Rao	810 0 0	810 0 0		6-12-22	
33	" P.S.Govinda Rao	810 0 0	810 0 0		5-11-21	
34	" C.Sheshadri Iyer	810 0 0	810 0 0		9- 7-21	
35	" A.V.Ramanathan	810 0 0	810 0 0		1- 4-24	
36	" H.V.Ramaswamy	810 0 0	810 0 0		11- 6-21	
37	" V.Ganesa Iyer	810 0 0	810 0 0		17- 7-23	
38	" [illegible]					

Statement of sites in New Lakshmipuram Extension where no interest has been claimed and recovered.

		Interest ought to have been collected.
Sites Nos.45, 48, 47	Mr. N. Balaraj Urs	Rs.5,579- 0- 0
48	,, Nanjaraj Urs	3,364- 0- 0
49	,, Muddaraje Urs	1,857-12- 0
55	,, T. Devaraj Urs	1,177- 5- 4
63	,, C.V.Subramnyaraj Urs	1,543- 1- 9
70	,, T. B.Subbaraje Urs	2,335-10- 8
71	,, T. Basavaraje Urs	2,383- 5- 4
74	,, Nanjammanniavaru	2,061- 1- 9
Survey No.	Brahmappa Thavanappa	2,353- 2- 0
Site No.1 Bl.59	Sirdar Gopalakrishne Urs	266-12- 5

Vani Vilas Road.

			Interest due from	Balance due.
Site No.15	Mr.N.Srikanta Sastry	918- 5-4 103-10-8	Mar. 1922	3-10-0
,, 16	G. Srinivasa Iyer Sessions Judge	918- 5-4 31-10-8	Mar. 1922	525- 0-0
,, 17	B.Ramakrishna Rao	918- 5-4 15-12-6	Apr. 1922	Nil

Model Houses.

Documents not registered.

No.			Amount
17	A. J. Rama	...	Rs1,200/-
19	K. Shamanna	...	1,200/-
22	Madura Muthu Pillay	...	1,200/-
29	S. V. Subraya Iyer	...	1,500/-
30	K. C. Subrayan	...	1,500/-
34	G. H. Channaveerappa	...	1,500/-
40	Balasundaram	...	1,500/-
42	K. Subramanya Pillay	...	1,500/-

8 Cases bonds taken but not registered.

ANNEXURE (A)

Statement showing the difference between the Account balance and Ledger balance.

Model House No.	Balance of amount outstanding on 30-6-1924.
1	586- 15- 3
2	1,019- 6- 8
17	864- 5- 5
19	884- 8- 0
22	848- 1- 7
23	722- 10- 2
24	662- 0- 2
26	674- 9- 5
28 & 29	1,379- 8- 9
30	1,066- 13-11
31	976- 9- 5
32	953- 1- 0
33	1,062- 15- 2
34	1,100- 4-10
35	1,016- 14- 5
38	400- 0- 0
39	848- 7-10
40	613- 7- 2
42	985- 5-11
44	897- 9- 8
Rs	17,563- 10- 9
Balance as per Plus & Minus Memo	17,432- 6- 4
Difference	131- 4- 5

Summary

STATEMENT M

Cases referred to the Deputy Commissioner for taking action.

Loan No.	Account	Date on which reference was made to the Deputy Commissioner.
16	35- 1- 9	21- 8- 1924
27	40- 0- 0	
29	50- 0- 0	
50	28- 6- 3	25- 4- 1924
52	26- 8- 2	do
53	26- 0- 0	16- 6- 1924
55	10- 1- 8	16- 6- 1924
60	30- 0- 0	25- 4- 1924
84	15- 0- 0	25- 4- 1924
89	15- 4-10	25- 4- 1924
95	38- 0- 0	21- 8- 1924
108	36- 0- 0	25- 4- 1924
110	17- 1- 4	21- 4- 1924
112	15- 9- 8	25- 4- 1924
113	22- 1- 7	do
118	40- 0- 0	2- 8- 1923
141	40- 0- 0	
158	40- 0- 0	21- 8- 1924
173	22-14-11	25- 4- 1924
190	7- 4- 1	25- 4- 1924
192	36- 0- 0	25- 4- 1924
193	0- 0- 0	
247	60- 0- 0	
254	40- 0- 0	
265	22- 1- 3	21- 8- 1924
329	100- 0- 0	Pending with Dy Comr. since 1913
380	196-13- 1	16- 6- 1924
482-483	96- 2- 6	21- 8- 1924
582	0- 8- 3	do
610	333- 6- 9	12- 6- 1923
621	169- 6- 8	21- 8- 1924
650	76- 3- 9	7- 2- 1924
671	255- 8- 7	21- 8- 1924
732	135- 6- 2	do
770	164- 8- 0	7- 2- 1924
771	443- 9- 1	12- 6- 1923
762	250- 0- 0	
	2,985- 0- 4	

STATEMENT

Statement showing the cases of loans wherein the interest due is nearly equal more than the principal.

Loan No.	Balance of loan outstanding	Interest due on 30-6-1924
29	50- 0- 0	46-10- 8
53	26- 0- 0	23- 8-11
60	30- 0- 0	27-14- 0
95	38- 0- 0	32- 1- 7
118	40- 0- 0	36-10- 8
128	29- 1- 2	17- 6- 0
141	40- 0- 0	37- 5- 4
158	40- 0- 0	26- 2- 8
192	36- 0- 0	70- 9- 4
243	30- 0- 0	21- 4- 0
247	60- 0- 0	46- 0- 0
254	40- 0- 0	30- 0- 0
329	100- 0- 0	60- 0- 0

N.

Statement showing the details of Miscellaneous advances

A.	Amount due from Executive Engineer, Special Division.				Date from which outstanding.
	(1) Expenditure incurred on giving sewage connection to the latrines at the Secretary's quarters. ...	200	4	0	January 1917
	(2) Improving Lacey's Court Building ...	930	10	6	January 1918
	(3) Value of cement bags sold to Headquarters Range.	127	15	0	June 1918
	(4) Value of pipes supplied to headquarters Range	22	13	3	August 1918
	(5) Expenditure incurred on laying sewers from Private Secretary's quarters to Nazarabad main. ...	4	10	0	June 1919
	(6) Amount due from the Special Division ...	0	0	6	December '19
	(7) Constructing washing platform in the compound of private Secretary's quarters work done by Siddiah. ...	4	12	0	December' 20.
		1,291	1	3	
	(8) Acquisition of properties No. 273 Block 2 Laskhar Mohalla as per inspection report for 1921-22 (for extending Juma Masjid).	1,200	0	0	April 1923
B.	Due from President, Municipal Council.				
	(1) Removing and refixing stone columns from Peoples Part to Garden Park.	171	2	0	July 1919
	(2) Amount due from Municipality for expenditure incurred during Vicereğal Visit.	28	14	0	January 1920
	(3) do. on casual labour roll.	5	15	7	November '20.
	(4) Removing the huts from Doddaholagere due from the Municipality.	55	6	0	November '21.
	(5) Amount adjusted out of compensation awarded to Mr. M. Srinivasa Iyengar V. Land Site No.1 Block No.4 W. Lines. ...	0	7	4	
		261	12	11	

		Date from which outstanding.
C. Due from the Sanitary Commissioner		
Preparing Models for Exhibition.	50 . 0 . 0	January 1917
D. Earthwork excavation cutting and levelling the ground in Balaram Singh's Bungalow due from the Education Department.	194 5 3	August 1922
E. Expenditure incurred for Shifting a public fountain and trough near Nanjaraj Bahadur Chattram due from Chattram Secretary.	80 11 2	
F. Due from private parties.		
1. Cost of silt removed to be recovered from Siddiah and Chicka Puttiah.	10 0 0	August 1918
2. Carts supplied by Thimmiah for carrying the roots from the ground in D@d-kere to Stores to be recovered from Singra Naidu and Sivalingiah.	7 8 0	
3. Travelling allowance paid to Sub Overseer Channiah from Mysore to Bangalore	9 15 0	
4. Travelling allowance paid to Overseer Mr. Kuppusami Mudaliar.	71 12 0	
5. Work done by Ponnusami Acquisition of Proper-ties II@ (ii)	25 0 0	
6. Salary of officials etc. 6 (items) ...	128 7 11	
	252 10 11	
G. Expenditure incurred on improving the sanitation of Gunta Estimate.	349 4 6	
Grand Total Rs. Mysore	3679-14-0	

Account Registers maintained at present.	How far they have been written-up.	By whom postings verified.	Correspo to be m Mr. Dati
1	2	3	
1. Cash Book.	Written up-to-date.	Accountant & cashier.	Registe receipt Book.
2. Register of bills received for audit.	Monthly list of pending bills are not being prepared and reviewed by the Accountant & the officer.		Registe receiv
3. Adjustment book.	Maintained.	Accountant & the Executive Engineer.	Adjustm
4. General (Cash) abstract book.	To end of June 1924.	Accountant. The Executive Engineer's initials are necessary.	General
5. Register of works.	Works in progress, posted to end of June 1924. There are a large number of works on which there has been no outlay for a long time and in many cases the executed quantities are not posted.	The Registers require scrutiny every month by the Accountant and the Executive Engineer and by the President (Chairman) at stated intervals.	Work Reg
6. Register of sanctioned Estimates.	Two registers are maintained. The Registers should be opened in Forms 69 & 70 M.A.C Vol. III part I.	By Draftsman.	Register estimates
7. Schedule of Miscellaneous advances.	Office copies are maintained. Register should be maintained as required by article 459 Mysore Accounts Code. Vol. III Part I.	Accountant & Executive Engineer.	Register Miscell

A

gisters under om.	Registers proposed to be maintained.	Remarks.
	5	6
h l Cash	New columnar cash Book.	The cash book is present maintained in the old P.W. form cash book. The new book may be introduced when supplied . Till then the present cash book may continue.
lls dit.	Existing Register to be continued.	This should be posted up-to-date. Bills received in office should be entered atonce and the number given to the bill. A list of pending bills prepared everymonth and when a new register is opened at the end of the year all pending bills should brought-forward. No serial numbers are being given to bills even though this is prescribed as such in Art 161 of Part I. This should be done now.
k.	Do	
ct book.	Do	
	The works register now maintained will be continued. But all the old incomplete works will be brought forward and the register duly indexed. The work register without sub-heads (Form 46) for minor works will also be maintained)	I would suggest the desirability of the works register entries being initialled by the Executive Engineer each time bills are passed. As there are no sub-divisions in this office this procedure could easily be brought into force.
mentioned	New books as per P.W. Form Nos. 69 & 70 to be opened.	The initials of the E. E. Should be taken in the reg. each time Synopsis are received
Advances.	New Registers as supplied to regular P.W. division should be obtained and opened.	

8. Write back order Book.	The counter foils require to be posted and officers initials obtained invariably in all cases. This is not being done.	
9. Treasury Pass book.	Maintained.	Accountant & Cashier.
10. Remittance book.	Do.	Do.
11. Register of Miscellaneous revenue yielding properties.	To end of 1923-24. A list of properties should be obtained & verification entered therein. Attempts are being made to bring this up-to-date.	Do.
12. Register of Measurement book.	A new register has been opened. No up-to-date list of measurement books has been maintained.	
13. Loans Ledgers.	To end of June 1924.	None.
14. Site (Salcof) ledgers.	Do.	Do.
15. Sale of Model houses Register.	Do.	
16. Trust property register.	Four volumns have been opened and postings are made as information is collected. The registers require still completion and 'disposals' noted in all cases.	
17. Commencation Register.		
18. Register of expenditure.	To end of June 1924.	Accountant.

...ter book.	~~Reference~~ Register will be continued.	Transfer adjustment not relating to works are being put in here. These will be omitted in future.
...book.	Do.	
...ook.	Do.	
...iscellaneous ...ling	Do.	
...easurement	Do.	This has to be brought up-to-date. At present the register is hopelessly incomplete. (vide audit report.
...inued the ... only be ...ra.		vide also remarks in ~~my letter~~. In the report-
	The Old trust property register is being written up. Although it was pointed out by the Comptroller that side by side with this, new registers for noting current transactions may be opened this has not been opened. The old compensation registers also written up only to 1922. New registers may be opened from 1924 and for the intervening period 1922-1924 another set of registers may be got written up.	
...f land.	The present register will be continued. vide remarks above.	
...ed to be		The register of expenditure was proposed to be abolished by Mr. Datta vide para 48 of his notes. But there is no gain-saying that it does serve an useful purpose for inspecting officers. I understand also that

19. Tools & plant (A form Register) & monthly and yearly returns.	To end of June 1924.
20. Works abstract.	Do.
21. Acquittance rools of Pay. T.A of establishment.	

the Dewan has noted that these may be continued when he inspected the Kadur Division. These may therefore be continued.

Not counted for the year ending June 1924. Separate note also submitted

yearly

This is not maintained in the proper manner-

If "C" registers are posted day by day there will be no necessity for this. Their maintenance is however prescribed under article 84 M.A.C Vol.III part I for certain classes of works. These may be maintained only for such works.

passed. No register of bills passed is maintained as cheques are issued in payment of all bills except petty ones. But this should not come in the way of maintaining a register of cheques passed in payment of bills as this will enable the Chairman to have a check over the disposal of bills and will also enable the preparation of cheques remaining unpaid.

additional columns have been directed to be opened in the Bills received Register to note the date of encashment from the Treasury.

vide also report.

propriations. To be maintain-ed as required by P.W.Form No.76.

abilities. Do. 74.
ajor. Do. 63.
ceipts of To be opened as per Civil form.

ntingent Do.

manent Not required to be maintained.

old of stablish-

greements. To be maintained.
ments. Do.
ities. Do.
ings. Do.

.:ionod — Estimates to be kept in separate bundles in the drawing branch so as to be easily handled the file being given annual numbers.

o of rates. — Schedule of rates to be prepared and kept up.

transfer of transfer. — Not required as there can be no inter divisional transfers adjustments.

set book.
return
gister of stock — These are not maintained a separate report will be made about these.

materials — No such register has been maintained. ~~I shall submit a separate note regarding this and the stock register as the existing procedure here for the accounting of these is very irregular.~~ vide report. short absolutely

Asst

B

2.8.24